

# COLT ENERGY, INC.

## Plugging Report

2/13/2016

### Well: Gleue Trust E & I (852) #3

1707 FSL, 4023 FEL

Section 36-T22S-R16E

Coffey County, KS

API #15-031-20764

Total Depth (TD): 1085'

Casing: 2.5" (2.875) at 996'

### 2/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.5 BBL of cement slurry and pressures jumped to around 45+/- psi, pumped in another 4 BBL of cement slurry with more cotton seed hulls mixed in, pressures went up to 60+/- psi, shut down, shut well in.

### Summary:

Filled the 2.875" production casing and production zone with 68.25+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

End Report

---

Rex. R. Ashlock  
For: Colt Energy, Inc.