COLT ENERGY, INC.

Plugging Report 2/13/2016

Well: Gleue Trust E & I (852) #19 1479 FSL, 5048 FEL Section 36-T22S-R16E Coffey County, KS

API #15-031-21586 Total Depth (TD): 1050' Casing: 2.875" at 1025'

1/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.0 BBI of cement slurry and pressures jumped to around 175+/- psi, shut down, shut well in.

Summary:

Filled the 2.875" production casing and producing zone with 39+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

End Report

Rex. R. Ashlock

For: Colt Energy, Inc.