

COLT ENERGY, INC.

Plugging Report

2/13/2016

Well: Gleue Trust E & I (852) #18

2175 FSL, 4954 FEL

Section 36-T22S-R16E

Coffey County, KS

API #15-031-21572

Total Depth (TD): 1050'

Casing: 2.875 at 1002'

2/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well to "cement squeeze", would not take fluid, Colt's pulling unit crew RIH 1" tubing to 1000', W & W connected up to same and circulated cement to the surface, then the 1" tubing was pulled out, the well was "topped off" with cement, afterwards a valve was screwed into the production casing, W & W pressured up to 100 psi, and well was shut-in.

Summary:

Had good cement to surface, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

Used a total of 5 BBL of cement slurry or 32.5+/- sacks of "Portland" (common) cement.

End Report

Rex. R. Ashlock

For: Colt Energy, Inc.