

COLT ENERGY, INC.

Plugging Report

2/13/2016

Well: Gleue Trust E & I (852) #4

900 FSL, 4180 FEL

Section 36-T22S-R16E

Coffey County, KS

API #15-031-20848

Total Depth (TD): 1085'

Casing: 2.875" at 1036'

2/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 4.5 BBI of cement slurry and pressures jumped to around 350+/- psi, shut down, shut well in.

Summary:

Filled the 2.875" production casing and producing zone with 29.25+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

End Report

Rex. R. Ashlock

For: Colt Energy, Inc.