

# COLT ENERGY, INC.

## Plugging Report

2/13/2016 (up-dated 2/26/16)

### Well: Gleue Trust E & I (852) #13

1712 FSL, 4947 FEL

Section 36-T22S-R16E

Coffey County, KS

API #15-031-21075

Total Depth (TD): 1085'

Casing: 2.5" (2.875) at 989'

### 1/11/2016

W & W Production Co., General Partnership (the cementers), plumbed up to the subject well, pumped in water, took okay, started pumping in cement with a little cotton seed hulls blended in, pumped in 6.0 Bbl of cement slurry and pressures jumped to around 125+/- psi, shut down, shut well in.

### Summary:

Filled the 2.875" production casing and producing zone with 39+/- sacks of Portland (common) cement, Mike Heffern (KCC District #3 representative) was on location and approved the plugging.

### 2/19/2016

Colt's Pulling Unit Crew ran in 1" tubing (on the "back side" – annulus) to 250', far as they could get down, gelled up same, W & W pumped in cement from this point to surface, POOH tubing, topped off annulus, used 38 sx of cement and 2 "large" sx of bentonite.

End Report

---

Rex. R. Ashlock  
For: Colt Energy, Inc.