

COLT ENERGY, INC.

Plugging Report

3/16/2016

Well: **Maxson #8**

330 FSL, 2970 FEL

Section 18-T25S-R20E

Allen County, KS

API #15-001-27707-00-00

Total Depth (TD): 850'

Production Casing: 2.875 (2 7/8") at 849'

3/16/2016

Elite Cementing and Acid Service, LLC plumbed up to the subject well's production casing and filled same with water, pumped up on same so as to determine if well would take fluid, did son to determine if would be able to "cement squeeze plug" the well without having to run 1" tubing to plug same – would take fluid okay so, started pumping cement, after about a barrel of cement was pumped in, added a few cotton seed hulls to the cement slurry, continued pumping cement, when the cement with the cotton seed hulls blended in reached or "hit" the perforations, the pump pressure jumped up to 1000+/- psi, so immediately stopped pumping, shut the well in with 725 psi.

Summary:

Used 35 sx of cement and about ¼ sx of cotton seed hulls

End Report

Rex. R. Ashlock
For: Colt Energy, Inc.