





CEMENTING - DISPATCH SHEET

Job Number		By	Kevin Brungardt	Field		Date	1/15/2016
Company	Indian Oil Company	Rep	Anthony Farrar	Phone	620-886-0373		
Lease Name and Number	Achenbach D #1	Drilling Contractor	Duke Drilling #7				
County	Barber	State	Kansas	Township	35S		
Formation		Section	1	Range	12W		
Tubing Size & Weight		Depth		Casing Size & Weight	13.375"	Depth	300' +/-
Type Job	Surface Casing	Pre Flush	Fresh Water	Hole Size	17.5"		

1st Stage	300 sacks Class A + 3% Calcium Chloride + 0.25 lb/sk Flo-seal						
Lead	Yield	1.33	Weight	14.9	Water	6.20	Tail
Yield			Weight		Water		Yield

2nd Stage							
Lead	Yield		Weight		Water		Tail
Yield			Weight		Water		Yield

Location	Pump	Call In	Yard
Time	Time	Time	Time
Top	n/a	Bottom	Displacement
Plug	Plug	Type (Fluid)	Fresh Water

**Special Instructions** ALL OKLAHOMA JOBS REQUIRE THREE HEADSETS  
 Galen will land the 13 3/8" with his 8 5/8" landing joint  
 Galen Roach cell 620-786-1728  
 They will have a dozer on location

Cementer	Justin Bower	Unit #	Directions
Unit No.	Driver	Float Equipment and Price	Medicine Lodge, Kansas 281 & 160 Jct. at Rest Area South 17.0 miles on Hwy. 281 to Driftwood Road West 1.0 miles to Clairmont Road South 0.9 miles on Clairmont Road East into location
1106 - 545	Jason Thlmesch		
949 - 741	Paul Mazzalongo	1 - 8 5/8" swage	
		1 - 2" valve	
		1 - 8 5/8" Threaded Aluminum Baffle	

Front Pot	Unit No.	741	Back Pot	Front Pot	Unit No.	Back Pot	
Materials	Pounds	Materials	Pounds	Materials	Pounds	Materials	Pounds
Class A	18800	Class A	9400	Sugar	300		
Calcium Chloride	564	Calcium Chloride	282				
Flo-seal	50	Flo-seal	25				
200 sacks		100 sacks					
Total Pounds	19414	Total Pounds	9707	Total Pounds	300	Total Pounds	

10637  
 8-5-10  
 1/15



**CEMENTING - DISPATCH SHEET**

Job Number		By	Kevin Brungardt	Field		Date	1/15/2016
Company	Indian Oil Company	Rep	Anthony Farrar	Phone	620-886-0373		
Lease Name and Number	Achenbach D #1	Drilling Contractor	Duke Drilling #7				
County	Barber	State	Kansas	Township	35S		
Formation		Section	1	Range	12W		
Tubing Size & Weight		Depth		Casing Size & Weight	13.375"	Depth	300' +/-
Type Job	Surface Casing	Pre Flush	Fresh Water	Hole Size	17.5"		

1st Stage	300 sacks Class A + 3% Calcium Chloride + 0.25 lb/sk Flo-seal						
-----------	---	--	--	--	--	--	--

Lead	Yield	1.33	Weight	14.9	Water	6.20	Tail	Yield	Weight	Water
------	-------	------	--------	------	-------	------	------	-------	--------	-------

2nd Stage										
-----------	--	--	--	--	--	--	--	--	--	--

Lead	Yield	Weight	Water	Tail	Yield	Weight	Water
------	-------	--------	-------	------	-------	--------	-------

Location Time	Pump Time	Call In Time	Yard Time
Top Plug	n/a	Bottom Plug	Displacement Type (Fluid)
		Fresh Water	

**Special Instructions** **ALL OKLAHOMA JOBS REQUIRE THREE HEADSETS**

Galen will land the 13 3/8" with his 8 5/8" landing joint  
 Galen Roach cell 620-786-1728

Cementer	Unit #	Directions
Unit No.	Driver	Float Equipment and Price
		Medicine Lodge, Kansas
		281 & 160 Jct. at Rest Area
		South 17.0 miles on Hwy. 281 to Driftwood Road
		West 1.0 miles to Clairmont Road
		South 0.9 miles on Clairmont Road
		East into location

Front Pot	Unit No.	Back Pot	Front Pot	Unit No.	Back Pot
Materials	Pounds	Materials	Pounds	Materials	Pounds
Class A	18800	Class A	9400		
Calcium Chloride	564	Calcium Chloride	282		
Flo-seal	50	Flo-seal	25		
200 sacks		100 sacks			
<b>Total Pounds</b>	<b>19414</b>	<b>Total Pounds</b>	<b>9707</b>	<b>Total Pounds</b>	<b>Total Pounds</b>