

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell Ks.

DATE <u>2-12-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>5:30 AM</u>
LEASE <u>MOHR</u>	WELL #. <u>1-3</u>	LOCATION <u>OTIS KS. 1/2 W TO RD 380</u>			COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)				<u>2 S 1/4 W INTO</u>			

CONTRACTOR Royal D.L.G. Rig #1

TYPE OF JOB Long Surface

HOLE SIZE 12 1/4 T.D. 1024'

CASING SIZE 8 5/8 New DEPTH 1023

TUBING SIZE 24# DEPTH

DRILL PIPE DEPTH

TOOL BAFFLE Plate DEPTH 981

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 421

CEMENT LEFT IN CSG. 42'

PERFS

DISPLACEMENT 102 1/2 BBL

EQUIPMENT

PUMP TRUCK CEMENTER Glenn G.

# P-1 HELPER Cody H

BULK TRUCK

# B-5 DRIVER Heath L.

BULK TRUCK

# DRIVER

OWNER 1-3

CEMENT AMOUNT ORDERED 400 3/4 EX Com

2 9/16 GEL

390 cc

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

Set 8 5/8 @ 1023'

Receive circulation.

Cement w/ 400SX

Release SOLID RUBBER Plug

Displace 625 BBL / H<sub>2</sub>O

Land Plug @ 800 #

HAD 500 # LIFT PRESSURE

CEMENT DID CIRCULATE

Put APPROX 35 SX INTO PIT.

"KANSAS"

CHARGE TO: BLACKSTONE OIL & GAS

STREET

CITY STATE ZIP

Surface SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

Global Cementing, L.L.C.,

You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

PLUG & FLOAT EQUIPMENT

1- Baffle Plate

1- TR P.

1- BASKET

4- CENTRALIZERS

TOTAL

SALES TAX (if Any)

TOTAL CHARGES

DISCOUNT

IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>2-15-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>1:30 AM</u>
LEASE <u>MOHR</u>	WELL# <u>1-3</u>	LOCATION <u>OTIS Ks. 1/2 W TO RD 380</u>	COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>			
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Royal DRIG Rig #1 "Doug" OWNER \_\_\_\_\_

X TYPE OF JOB PRODUCTION STRING

HOLE SIZE 7 7/8 T.D. @ 2600'

CASING SIZE 4 1/2 New DEPTH @ 2450'

TUBING SIZE 7090 # CSG DEPTH \_\_\_\_\_

DRILL PIPE DEPTH \_\_\_\_\_

TOOL LATCH Down Plug Assy DEPTH @ 2408'

PRES. MAX MINIMUM \_\_\_\_\_

MEAS. LINE SHOE JOINT 42'

CEMENT LEFT IN CSG. \_\_\_\_\_

PERFS \_\_\_\_\_

DISPLACEMENT 38 1/4 / BBL

EQUIPMENT \_\_\_\_\_

PUMP TRUCK CEMENTER Glenn G.

# P-2 HELPER Cody H.

BULK TRUCK DRIVER Heath L.

# B-5 DRIVER \_\_\_\_\_

BULK TRUCK DRIVER \_\_\_\_\_

CEMENT AMOUNT ORDERED 150 SK Com 10% SALT 28 gel

200 SK MULTI DENSITY

500 GAL MUD FLUSH / GAL KCL

COMMON @ \_\_\_\_\_

POZMIX @ \_\_\_\_\_

GEL @ \_\_\_\_\_

CHLORIDE @ \_\_\_\_\_

ASC @ \_\_\_\_\_

HANDLING @ \_\_\_\_\_

MILEAGE @ \_\_\_\_\_

TOTAL \_\_\_\_\_

REMARKS:

Set 4 1/2 CSG @ 2450'

Release CIRCULATION, DRAG AFEU BALL

CIRCULATE ON BOTTOM 3/4 HR.

Cement w/ 200 SK MULTI DENSITY Followed

By 150 SK Com 10% SALT 28 gel.

Clear-Line, Release LATCH DOWN

Plug, Displace 38 1/4 BBL H2O LAND

@ 1500 #, HAD 600 # LIFT. #

"KANSAS"

CHARGE TO: BLACKSTONE OIL & Gas

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

SERVICE

DEPTH OF JOB \_\_\_\_\_

PUMP TRUCK CHARGE \_\_\_\_\_

EXTRA FOOTAGE @ \_\_\_\_\_

MILEAGE @ \_\_\_\_\_

MANIFOLD @ \_\_\_\_\_

TOTAL \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

4 1/2 CSG

1- AFEU Guide Shoe

1- LATCH DOWN Plug @ Assy

2- CENTRALIZERS @

4- BASKETS @

TOTAL \_\_\_\_\_

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME \_\_\_\_\_

SIGNATURE George Utley

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \_\_\_\_\_

DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS.

DATE <u>2-20-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>MOHR</u>	WELL# <u>2-3</u>	LOCATION <u>OTIS KS. 1/2 W 2 S</u>				COUNTY <u>BROWN</u>	STATE <u>KANSAS</u>
OLD OR <u>NEW</u> (CIRCLE ONE)				<u>3/4 W 1/4 N</u>		<u>RUSH</u>	

CONTRACTOR Royal Dalg. Rig #1 "Doug"

TYPE OF JOB Long SURFACE

HOLE SIZE 12 1/4 T.D. @ 1049

CASING SIZE 9 5/8 New DEPTH @ 1048

TUBING SIZE 24 # CSG DEPTH

DRILL PIPE DEPTH

TOOL BAFFLE Plate DEPTH @ 1028

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 20'

CEMENT LEFT IN CSG. 20'

PERFS

DISPLACEMENT 65 1/2 / BBL

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 400 sx Comm.

3% GEL

390 CC

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER GIBBIN G.

# P-2 HELPER HEATH L.

BULK TRUCK DRIVER JASON M.

# B-5

BULK TRUCK DRIVER

REMARKS:

Ran 25 New JOINTS OF 24 # CSG.

SET @ Received CIRCULATION

Cement w/ 400 sx comm 3 & 2

Release TRP & Displace BBL

H<sub>2</sub>O HAD 400 # LIFT #.

1 Ann Plug @ 500 #.

Cement DID CIRCULATE

PUT APPROX 35 SX INTO PIT.

THANKS

CHARGE TO: BLACKSTONE (Oil & Gas) KANSAS LLC

STREET

CITY STATE ZIP

"85/8"

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

1-8 5/8 Solid Rubber

1-8 5/8 Baffle Plate @

4-CENTRALIZERS @

1-BASKET @

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT

IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>2-22-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>8:00 PM</u>
LEASE <u>MOUR</u>	WELL #. <u>2-3</u>	LOCATION <u>OTIS KS, Y2W 2 S 3/4W</u>			COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR Royal Dalg. Rig #1 "Doug"

TYPE OF JOB PRODUCTION STRING

HOLE SIZE 7 7/8 T.D. 2500'

CASING SIZE 4 1/2 New DEPTH 2404'

TUBING SIZE 10.50# csg DEPTH

DRILL PIPE DEPTH

TOOL LATCH DOWN PLUG ASSY DEPTH @ 2362'

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 42'

CEMENT LEFT IN CSG. 42'

PERFS

DISPLACEMENT 37.55 / BBL

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 150 SX Com 10% SALT 29 gal

200 SX multi-Density

500 GAL MUD-FLUSH

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER Glenn G. Heathl.

# P-2 HELPER Cody H.

BULK TRUCK

# B-5 DRIVER JASON M.

BULK TRUCK

# DRIVER

REMARKS:

Ran 5' New JTS, 10' H<sub>2</sub>O, Set @ 2404'

Received CIAL, Drop TRI-Plex BALL

@ 300' @ 300' CIRCULATE 1 HR.

Cement w/ 200SX multi-Density, Followed

By 150 SX Com 10% SALT 29 gal. CLEAR

Line, Release LATCH DN. Plug & Displace

39 BBL H<sub>2</sub>O 800 # LIFT LAND

Plug @ 1500' PUT 35' SX IN PIT

30 SX @ Rathole

15 SX @ mouse hole

CHARGE TO: BLACKSTONE OIL & GAS (KANSAS) LLC

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

4 1/2" PLUG & FLOAT EQUIPMENT

1- TRI-Plex Shoe

1- LATCH DN. Plug ASSY

6- TURBO-CENT

3- BASKETS

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>2-25-16</u>	SEC. <u>4</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>4:15 AM</u>
LEASE <u>Crottinger</u>	WELL #. <u>1-4</u>	LOCATION <u>OTC KS 1/2 W 2 S 1 1/2 W</u>			COUNTY <u>Rush</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)				N INFO			

CONTRACTOR Royal Dura Rig #1

TYPE OF JOB Long SURFACE

HOLE SIZE 12 1/4 T.D. 1048

CASING SIZE 8 5/8 new DEPTH 1048

TUBING SIZE 2 1/2 DEPTH

DRILL PIPE DEPTH

TOOL BAFFLE Plate DEPTH 1023'

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 25'

CEMENT LEFT IN CSG. 25'

PERFS

DISPLACEMENT 65 15' / BBL

EQUIPMENT

PUMP TRUCK CEMENTER Glenn G.

# P-2 HELPER Cody H

BULK TRUCK

# B-4 DRIVER Jason M.

BULK TRUCK

# DRIVER

OWNER

CEMENT AMOUNT ORDERED 400 sx Com.

390 cc

270 gal

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

Ran 24 new joints of 24# 8 5/8

set @ 1048 circ 30 min

Cement w/ 400 sx Com. 392. Release

TRP, LAND Plug @ 600 # &

shot in @ 600 #.

Cement did circulate

to surface THANKS!

CHARGE TO: Blackstone Oil & Gas (Kansas) LLC.

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

Solid Rubber Plug

1- FIBER BAFFLE @

1- BASKET @

3- CENTRALIZERS @

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS