

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS.

DATE <u>2-20-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>MOHR</u>	WELL#. <u>2-3</u>	LOCATION <u>OTIS KS. 1/2 W 2 S</u>	COUNTY <u>PRATT</u>		STATE <u>KANSAS</u>		
OLD OR <u>NEW</u> (CIRCLE ONE)			<u>3/4 W 1/4 N</u>		<u>RUSH</u>		

CONTRACTOR Royal Dalg. Rig #1 "Doug"

TYPE OF JOB Long SURFACE

HOLE SIZE 12 7/8 T.D. @ 1049

CASING SIZE 9 5/8 New DEPTH @ 1048

TUBING SIZE 2 1/2" CSG DEPTH

DRILL PIPE DEPTH

TOOL BAFFLE Plate DEPTH @ 1028

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 20'

CEMENT LEFT IN CSG. 20'

PERFS

DISPLACEMENT 65 1/2 / BBL

EQUIPMENT

PUMP TRUCK # P-2 CEMENTER Garrett G.

BULK TRUCK # B-5 HELPER Heath L.

BULK TRUCK # DRIVER JASON M.

BULK TRUCK # DRIVER

REMARKS:

Ran 25 New Joints of 24" CSG.

SET @ Received CIRCULATION

Cement w/ 400 sx com. 342

Release TRP, & Displace BBL

NO HAD 400 FT LIFT IT.

1 And Plug @ 500 FT.

Cement DID CIRCULATE

PUT APPROX 35 SX INTO PIT.

THANKS

CHARGE TO: Blackstone (Oil & Gas) Kansas LLC

STREET "898"

CITY STATE ZIP

OWNER

CEMENT AMOUNT ORDERED 400 sx Com.

3% GEL

3% CC

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

1-8 5/8 Solid Rubber

1-8 5/8 Baffle Plate @

4- CENTROLIZERS @

1- BASKET @

TOTAL

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>2-22-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>8:00 PM</u>
LEASE <u>MOHR</u>	WELL #. <u>2-3</u>	LOCATION <u>OTIS KS, Y2W 2 S 3/4 W</u>			COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR Royal Dalg. Rig #1 "Dogg"

TYPE OF JOB Production string

HOLE SIZE 7 7/8 T.D. 2500'

CASING SIZE 4 1/2 New DEPTH 2404'

TUBING SIZE 10.50# csg DEPTH

DRILL PIPE DEPTH

TOOL LATCH Down Plug Assy DEPTH @ 2362'

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 42'

CEMENT LEFT IN CSG. 42'

PERFS

DISPLACEMENT 37.55/RBH

EQUIPMENT

OWNER

CEMENT

AMOUNT ORDERED 150 SX Com 10% salt 2% gel

200 SX multi-Density

500 GAL MUD-FLUSH

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER Glenn G. Heathl.

# P-2 HELPER Cody H.

BULK TRUCK

# B-5 DRIVER Jason M.

BULK TRUCK

# DRIVER

REMARKS:

Ran 5' New JTs, 10 5/8 csg, Set @ 2404'

Received C.I.A. prop TRI-Plex BATH

@ 900# CIRCULATE 1 HR.

Cement w/ 200SX multi-Density, Followed

By 150 SX Com 10% salt 2% gel. Clear

line, Release LATCH DN, Plug & Displace

39 BBL H<sub>2</sub>O 800 # LIFT LAND

Plug @ 1500# PUT 35 CV IN BIT

30 SX @ Rat Hole

15 SX @ mouse Hole

CHARGE TO: BLACKSTONE OIL & GAS (KANSAS) LLC

STREET

CITY STATE ZIP

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

4 1/2" PLUG & FLOAT EQUIPMENT

1- TRI-Plex Shoe

1- LATCH DN, Plug ASSY

6- TURBO-CENT @

3- BASKETS @

TOTAL

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME \_\_\_\_\_

SIGNATURE George Utley

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \_\_\_\_\_

DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS