

GLOBAL CEMENTING, L.L.C.

2001

REMIT TO 1958 E. Highway 40
Russell, KS 67665

SERVICE POINT: Russell

DATE <u>8-10-2010</u>	SEC. <u>12</u>	TWP. <u>8S</u>	RANGE <u>17W</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Hesney</u>	WELL UNIT # <u>406</u>	LOCATION <u>Plainville 8N "RD"</u>	COUNTY <u>ROCK'S</u>	STATE <u>KANSAS</u>			
OLD OR <u>NEW</u> (CIRCLE ONE)	4 1/2 "RD" IN "RD" 2 3/4 E 1/4 N 1/4 E INTO						

CONTRACTOR W-W DAIG, RIG #12

TYPE OF JOB Cement Surface

HOLE SIZE 12 1/4 I.D. 221

CASING SIZE 8 5/8 USED DEPTH 221

TUBING SIZE 24 # CSG. DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 15'

PERFS

DISPLACEMENT 13" / BBL

EQUIPMENT

PUMP TRUCK CEMENTER Donal G.

P-2 HELPER Cody H.

BULK TRUCK

B-5 DRIVER Jason M.

BULK TRUCK

DRIVER

OWNER

CEMENT AMOUNT ORDERED 150sx Com.

35 cc

2% Gel

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

Set 8 5/8 csg @ 221

Received Circulation

Mixed 150sx Cement

Displaced 13 / BBL #120

SHUT IN @ 1250# DST

Cement Did Circulate

THANK'S

CHARGE TO: Gore Oil Company

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME John H. ...

SIGNATURE [Signature]

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT 20% IF PAID IN 30 DAYS

JOB LOG

SWIFT Services, Inc.

DATE 8-17-16 PAGE NO. 7

CUSTOMER GORE OIL Co. WELL NO. 406 LEASE CHESNEY JOB TYPE 5 1/2" LONGSTRING TICKET NO. 29326

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL)(GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0900							ON LOCATION
	0930							START 5 1/2" CASING IN WELL
								TD - 3410' SET # 3403
								TP - 3405' 5 1/2" # 15.5
								SJ - 10'
								TURBOLIZERS - 1, 3, 5, 7, 9, 11, 13, S1
								CMT BSPTS - 14, S2
								PORT COLLAR # 1246 TOP JOY # S2
	1105							DROP BALL - CIRCULATE ROTATE
	1155	6	12		✓	400		PUMP 500 GAL MUD FLUSH "
	1157	6	20		✓	400		PUMP 20 BBLs KCL-FLUSH "
	1208		7					PLUG RH (30SRS)
	1212	4 1/2	47		✓	200		MIX CEMENT - 195 SRS EA-2 # 15.5 PPG "
	1220							WASH OUT PUMP - LINES
	1220							RELEASE LATCH DOWN PLUG
	1225	8	0		✓			DISPARE PLUG "
		6	80			900		
	1237	6	80.8			1500		PLUG DOWN - PSE UP LATCH IN PLUG
	1240					OK		RELEASE PSE-HEAD
								WASH TRUCK
	1400							JOB COMPLETE

THANK YOU
WAYNE, JON H., AUSTIN