

GLOBAL OIL FIELD SERVICES, LLC

2720

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell Ks.

DATE <u>10-16-16</u>	SEC <u>33</u>	TWP. <u>12S</u>	RANGE <u>19W</u>	CALLED OUT	ON LOCATION	JOB START <u>NOON</u>	JOB FINISH <u>12:00</u>
LEASE <u>Maier</u>	WELL# <u>#1</u>	LOCATION <u>Documents to I-70 EXIT</u>	COUNTY <u>ELLIS</u>			STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)		<u>3 1/2 N 3/4 W 1/4 S INTO</u>					

CONTRACTOR Sky Top DRG. Rig #1

TYPE OF JOB PRODUCTION STAG.

HOLE SIZE 7 7/8 T.D. 3884'

CASING SIZE 5 7/8 DEPTH 3883'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

POOL LATCH DOWN Plug @ DEPTH 384'

RES. MAX

MEAS. LINE MINIMUM

CEMENT LEFT IN CSG. 42.67 SHOE JOINT 42.67

DISPLACEMENT 93.65

EQUIPMENT

PUMP TRUCK 409 CEMENTER HEATH

HELPER

TRUCK 378 DRIVER JASON M.

TRUCK DRIVER

OWNER

CEMENT AMOUNT ORDERED 180sx Comm. 10% Salt
27.98L 2% DWC.

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

ON 94 New Joints of 14" CSG.
Set @ 3883' received circulation
10 SX @ Rathole, cement w/ 150 SX
near line, release LATCH DOWN Plug.
Displaced 94 bbl H2O & LARD
to @ 1800# released pressure
(FEAT. - Plug - (HELD)).

THANK'S

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

1- PORT COLLAR @

1- FLOATSHOE @

1- LATCH DOWN PLUG @

1- BAFFLE PLATE @

2- BASKETS @

10- CENTRALIZERS @

TOTAL

ORDER TO: PIONEER Resources

STATE ZIP

Global Oil Field Services, LLC

are hereby requested to rent cementing equipment and

hire cementer and helper(s) to assist owner or contractor to

perform work as is listed. The above work was done to satisfaction

under supervision of owner agent or contractor. I have read and

understand the "GENERAL TERMS AND CONDITIONS"

printed on the reverse side.

ORDERED NAME

SIGNATURE Rodger J. Welch

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS