

SEPT MANN 1 WELL ACQ

GLOBAL OIL FIELD SERVICES, LLC

2935

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

DATE <u>5-6-17</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE	WELL #.	LOCATION <u>McCormick, KS</u>			COUNTY <u>RUSH</u>	STATE <u>KS</u>	<u>9 AM</u>
OLD OR NEW (CIRCLE ONE)							

CONTRACTOR Berecoco Drilling Rig #2

TYPE OF JOB SURFACE

HOLE SIZE 12 1/4 T.D. 252.91'

CASING SIZE 8 5/8 DEPTH 252.91 + 10' LT

TUBING SIZE DEPTH

DRILL PIPE 4 1/2 DEPTH

TOOL DEPTH

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 42.19'

CEMENT LEFT IN CSG. 20'

PERFS

DISPLACEMENT

OWNER

CEMENT AMOUNT ORDERED 250 SX COM 3% CC 2% GEL

EQUIPMENT

PUMP TRUCK CEMENTER BRAD

417 HELPER JASON

BULK TRUCK

378 DRIVER KAIS

BULK TRUCK

DRIVER

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

RUN IN TO ITS NEW 8 5/8 CASING, CIRCULATE AND MIX 250 SX, DISPLACE W/ 11 BBL H2O, SHUT IN @ 200 PSI, CEMENT DID CIRCULATE

CHARGE TO: Berecoco

STREET

CITY STATE ZIP

Global Oil Field Services, LLC

You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Miguel Salinas

SIGNATURE Miguel Salinas

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@

@

@

@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS