



PO Box 466
Ness City, KS 67560
Off: 785-798-2300

TICKET CONTINUATION

TICKET No. #30584

CUSTOMER Larson Engineering WELL TDM # 1-15 DATE 6-9-17 PAGE 2 OF 2

PRICE REFERENCE	SECONDARY REFERENCE / PART NUMBER	ACCOUNTING			TIME	DESCRIPTION	QTY		U/M		UNIT PRICE		AMOUNT		
		LOC	ACCT	DF			QTY	U/M	QTY	U/M					
325		1				Standard Cement (EA-2)			175	skts	12	25	2143	75	
284		1				Calseal	5	%	8	skts	30	00	240	00	
283		1				Salt	10	%	900	lbs	00	20	180	00	
292		1				Halad 322	1	%	150	lbs	8	00	1200	00	
276		1				Flocele	1/8	lb	25	lbs	2	25	56	25	
277		1				Coal Seal (Gilsomite)	7	lb	1200	lbs	00	75	900	00	
290		1				D-Air			2	gal	42	00	84	00	
280		1				Flocheck 21			500	gal	3	00	1500	00	
221		1				Liquid KCL			2	gal	25	00	50	00	
581		1				SERVICE CHARGE			175		1	50	262	50	
583		1				MILEAGE CHARGE	TOTAL WEIGHT 19525	LOADED MILES 40	TON MILES	391		00	75	293	25
												CONTINUATION TOTAL		6409.75	

JOB LOG

SWIFT Services, Inc.

DATE 6-9-17 PAGE NO. 1

CUSTOMER Larson Engineering WELL NO. #1-15 LEASE TDM JOB TYPE Longstring TICKET NO. #30584

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1400							on location 5 1/2" 15.5"
								RTD-4600' LTD-4597'
								TP-4599' SS-42.44'
								P.C.-2142
								Rig Running Pipe
	1520							Drop Ball Circulate Rotate
	1530	6 1/2	15		✓	350		Pump 15 bbl 14CL Flush
		6 1/2	12		✓	350		Pump 500gal Flocheck 21
		6 1/2	5		✓	350		Pump 5 bbl 14CL Flush
			7.5					Plug RH-MH (30-20)
	1645	4 1/2	32		✓	200		mix 125 sts EA-2 w/ 7" Gibsonite @ 15.3ppg
								wash out Pump/Lines
								Release latch Down Plug
	1705	6 1/2	0		✓	100		Start Displacement
		6 1/2	90		✓	300		Lift Pressure
		6 1/2	108		✓	250		Max Lift Pressure
	1725	6 1/2	108.5		✓	1500		Land Latch Down Plug
								Release Pressure #Plug Hold#
								wash up truck
	1800							Job Complete
								Thank You Dave Proston Wayne