

3	broken sand	605 brown & white, no bleeding
4	shilty shale	609
1	coal	610
22	shale	632 TD

Drilled a 9 7/8" hole to 23.6'

Drilled a 5 5/8" hole to 632'

Set 23.6' of 7" surface casing cemented with 5 sacks of cement.

Set 622' of 2 7/8" 8 round upset 3 centralizers, 1 float shoe, 1 clamp.