



CONSOLIDATED
Oil Well Services, LLC

REMIT TO
Consolidated Oil Well Services, LLC
Dept. 970
P.O. Box 4346
Houston, TX 77210-4346

MAIN OFFICE
P.O. Box 884
Chanute, KS 66720
620/431-9210 • 1-800/467-8676
FAX 620/431-0012

INVOICE

Invoice # 238726

Invoice Date: 12/17/2010 Terms:

Page 1

CROSS BAR ENERGY LLC
100 S. MAIN, SUITE 400
WICHITA KS 67202
(316) 239-6151

BURKETT C-22
30065
12-16-10

Part Number	Description	Qty	Unit Price	Total
1131	60/40 POZ MIX	115.00	11.3500	1305.25
1118B	PREMIUM GEL / BENTONITE	400.00	.2000	80.00
1118B	PREMIUM GEL / BENTONITE	300.00	.2000	60.00

Description	Hours	Unit Price	Total
441 MIN. BULK DELIVERY	1.00	315.00	315.00
485 P & A OLD WELL	1.00	430.00	430.00
485 EQUIPMENT MILEAGE (ONE WAY)	.00	3.65	.00

Parts:	1445.25	Freight:	.00	Tax:	105.50	AR	2295.75
Labor:	.00	Misc:	.00	Total:	2295.75		
Sublt:	.00	Supplies:	.00	Change:	.00		

Signed _____ Date _____

BARTLESVILLE, OK
918/338-0808

ELDORADO, KS
316/322-7022

EUREKA, KS
620/583-7664

GILLETTE, WY
307/686-4914

OAKLEY, KS
785/672-2227

OTTAWA, KS
785/242-4044

THAYER, KS
620/839-5269

WORLAND, WY
307/347-4577

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676



ENTERED

TICKET NUMBER 30065

LOCATION *Eureka*

FOREMAN Steve Mead

FIELD TICKET & TREATMENT REPORT CEMENT

DATE		CUSTOMER #	WELL NAME & NUMBER		SECTION	TOWNSHIP	RANGE	COUNTY	
12-16-10		2598	Burkett C-22					Greenwood	
CUSTOMER					Safety meeting SF J.P.	TRUCK #	DRIVER	TRUCK #	DRIVER
CrossBar Energy LLC						485	Shannon		
MAILING ADDRESS						441	J.P.		
100 S. Main Suite 400									
CITY			STATE	ZIP CODE					
Wichita			KS	67203					

JOB TYPE <u>PTA 8</u>	HOLE SIZE _____	HOLE DEPTH _____	CASING SIZE & WEIGHT _____
CASING DEPTH _____	DRILL PIPE _____	TUBING _____	OTHER _____
SLURRY WEIGHT _____	SLURRY VOL _____	WATER gal/sk _____	CEMENT LEFT in CASING _____
DISPLACEMENT _____	DISPLACEMENT PSI _____	MIX PSI _____	RATE _____

REMARKS: Safety Meeting. Rig up to 23/8 tubing. Break circulation with 11 bbls freshwater. Pump 200# Gel spacer, 25 sks cement plug at 1876'. Pull out tubing to 900'. Break circulation. Mix 100# Gel Flush. Mix 25 sks cement plug. Pull tubing up to 150'. Break circulation. Mix 65 sks cement. 150' to surface. Pull out tubing. Top well off.

Job complete Rig down

Thank you

[illegible]

Bayin 3737

AUTHORIZATION

TITLE Co. Rep

DATE 12-16-10

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.