



Cement Job Summary

Job Number: LIB171015100		Job Purpose: 01 Surface	
Customer: Jolen Operating Co	Date: 10/15/2017		
Well Name: Sellard	Number: 1-22		API/UWI:
County: Ford	City:		State: Kansas
Cust. Rep: Dennis Pope	Phone:	Rig Phone:	
Legal Desc:		Rig Name:	
Distance: 50 miles (one way)	Supervisor: James Peppin		

Employees:	Emp. ID:	Employees:	Emp. ID:
James Peppin	#N/A	Alejandro Ayala	#N/A
Saul Lopez	#N/A		

Equipment:	
903-5 / 501	705-4 / 1081-5

Well Information						
Open Hole Section						
Description:	Size (in):	Excess	Top MD (ft)	Btm MD (ft)		
OPEN HOLE	12 1/4	100%	0	504	TAIL CEMENT	
OPEN HOLE	12 1/4			0	LEAD CEMENT	
OPEN HOLE	12 1/4					
OPEN HOLE	12 1/4					
Tubulars						
Description:	Size (in):	Wgt. (lb/ft)	ID (in)	Grade:	Top MD (ft)	Btm MD (ft)
TOTAL CASING	8 5/8	24	8.097	J-55	0	504
SHOE	8 5/8	24	8.097	J-55	462	504

Materials - Pumping Schedule						
Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)	
Spacer 1	FRESH WATER	10	8.33	n/a	n/a	
Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)	
Tail 1	CLASS A COMMON	320	14.89	1.36	6.30	
Addl. Additive	Description	Conc. (lb/sk)	Determined by	Load Volume	UOM	
CA-100	CALCIUM CHLORIDE, PELLETS OR FLAKE	2.82	% BWOC	902.4	lbm	
CGEL	GEL - BENTONITE	1.88	% BWOC	601.6	lbm	
CLC-CPF	CELLOPHANE FLAKES	0.25	lb/sk	80.0	lbm	
Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)	
Disp. 1	Fresh Water	29.42180462	8.33	n/a	n/a	

Job Number: LIB171015100		Job Purpose: 01 Surface		
Customer: Jolen Operating Co	Date: 10/15/2017			
Well Name: Sellard	Number: 1-22		API/UWI:	
County: Ford	City:		State: Kansas	
Cust. Rep: Dennis Pope	Phone:	Rig Phone: 0		
Distance: 50 miles (one way)	Supervisor: James Peppin			
TIME	PRESSURE - (PSI)		FLUID PUMPED DATA	COMMENTS
AM/PM	CASING	ANNULUS	VOLUME RATE (BPM)	
2:00 AM				left the yard
400				arrived on loc



Cement Job Summary

907					safety meeting
925	1000				test lines
927	90		10	5	pump h2o ahead
929	100		77	5	pump ctm @ 14.9 wt 320 sacks
953					shut down and drop plug
956	130		31	3.5	disp plug with h20
1006					didn't bump plug close the head in as per customer