

# GLOBAL OIL FIELD SERVICES, LLC

3019

REMIT TO 24 S. Lincoln  
Russell, KS 67665

SERVICE POINT: Russell, KS

DATE <u>8-5-17</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>3:00pm</u>
LEASE <u>Todd Hilton RD</u>	WELL# <u>Swd</u>	LOCATION <u>Rigg US N to water</u>			COUNTY <u>Trego</u>	STATE <u>KS</u>	
OLD OR <u>(NEW)</u> (CIRCLE ONE)			Tower 1W 3/4N E into				

CONTRACTOR Sheilds

TYPE OF JOB Long string

HOLE SIZE 7 7/8 T.D.

CASING SIZE 5 1/2 DEPTH 1778

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX. 1500psi MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 420L

PERFS

DISPLACEMENT 4 1/2 bbl

EQUIPMENT

PUMP TRUCK CEMENTER Heath

# 409 HELPER Cody

BULK TRUCK DRIVER Tom Larden

# 473

BULK TRUCK DRIVER

OWNER

CEMENT AMOUNT ORDERED 4005x 60/40 8% gel

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:  
Run 4815 of 5 1/2 casing and landing  
It - est circulation hook up and  
mix 4005x and knock loose - plug  
RH = 305x MH = 155x wash pump and  
line clean - hook up and disp 4 1/2  
bl of H2O - plug landed @ 1500psi  
Released and drilled up - Float HELD!!  
Cement did circulate to surface

CHARGE TO: Staab

STREET

CITY STATE ZIP

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

Global Oil Field Services, LLC  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PLUG & FLOAT EQUIPMENT

1- AFU shoe @

1- LD & Plug @

5- Cent @

1- Basket @

TOTAL

PRINTED NAME

SIGNATURE Staab Oil Co. Todd Staab

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS