

810 E 7TH
 PO Box 92
 EUREKA, KS 67045
 (620) 583-5561



Cement or Acid Field Report
 Ticket No. **3737**
 Foreman KEVIN McCoy
 Camp EUREKA

API # 15-031-24280-00-00

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
2-9-18	1099	MANNSCHRECK #22	32	25S	17E	Coffey	Ks
Customer		Safety Meeting KM DG SM AB	Unit #	Driver	Unit #	Driver	
Mailing Address			105	DAVE G.			
City			110	Steve M.			
State			140 7147	Allen B.			
Zip Code							
Iola	Ks	66749					

Job Type Longstring Hole Depth 1058' Slurry Vol. 32 BBL Tubing 2 7/8
 Casing Depth 1047' Hole Size 6 1/4" Slurry Wt. 14* Drill Pipe _____
 Casing Size & Wt. _____ Cement Left in Casing 6' Water Gal/SK _____ Other _____
 Displacement 6.5 BBL Displacement PSI 500 Bump Plug to 1000 PSI BPM _____

Remarks: SAFETY Meeting: Rig up to 2 7/8 Tubing. BREAK CIRCULATION w/ Fresh water. Pump 6 SKS Gel Flush, 10 BBL WATER SPACER. MIXED 120 SKS OWC Cement w/ 1" PhenoSeal /SK @ 14#/gal, yield 1.50 = 32 BBL SLURRY. Shut down. wash out pump & lines. STUFF 2 Plugs. Displace w/ 6.5 BBL Fresh water. FINAL Pumping Pressure 500 PSI. Bump Plugs to 1000 PSI. Release Pressure. Float Held. Shut in @ 0 PSI. Good Cement Returns to SURFACE = 3 BBL SLURRY to pit. Job Complete. Rig Down.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 102	1	Pump Charge	1050.00	1050.00
C 107	.50	Mileage	3.75	197.50
C 202	120 SKS	OWC Cement	19.15	2298.00
C 208	120 #	PhenoSeal 1#/SK	1.25 *	150.00
C 206	300 #	Gel Flush	.20 *	60.00
C 108.B	6.24 TONS	Ton Mileage 50 miles	1.35	421.20
C 401	2	2 7/8 Top Rubber Plugs	28.00	56.00
C 114	3.5 HRS	WATER TRANSPORT	110.00	385.00
C 224	4000 gals	CITY WATER	10.00/1000	40.00
<u>THANK YOU</u>				
			Sub Total	4657.70
			Sales Tax 6.5%	167.26

Authorization Witnessed By HAL DVORACHEK Title Owner Total 4826.96

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.