



**Company: Mull Drilling
Company, Inc
Lease: Bouziden Unit #1-10**

SEC: 10 TWN: 32S RNG: 23W
County: CLARK
State: Kansas
Drilling Contractor: Duke Drilling
Company, Inc - Rig 7
Elevation: 2214 GL
Field Name: Wildcat
Pool: WILDCAT
Job Number: 59

DATE
September
15
2017

DST #3 Formation: Lansing Test Interval: 4769 - Total Depth: 4800'
F
Time On: 19:06 09/14 Time Off: 03:11 09/15
Time On Bottom: 21:20 09/14 Time Off Bottom: 23:25 09/14

Recovered

Foot	BBLs	Description of Fluid	Gas %	Oil %	Water %	Mud %
90	1.2807	SLWCMCOG	50	25	5	20
120	1.7076	GCO	25	75	0	0
260	2.09848	SLMCSLWCHGCO	40	48	10	2
60	0.2952	SLOCSLMCHGCW	30	5	55	10

Total Recovered: 530 ft
Total Barrels Recovered: 5.38198

Reversed Out
NO

Initial Hydrostatic Pressure	2280	PSI
Initial Flow	77 to 93	PSI
Initial Closed in Pressure	1647	PSI
Final Flow Pressure	97 to 213	PSI
Final Closed in Pressure	1632	PSI
Final Hydrostatic Pressure	2274	PSI
Temperature	115	°F
Pressure Change Initial Close / Final Close	0.9	%

Recovery at a glance



