



BASICSM
ENERGY SERVICES
PRESSURE PUMPING & WIRELINE

10244 NE Hwy. 61
P.O. Box 8613
Pratt, Kansas 67124
Phone 620-672-1201

FIELD SERVICE TICKET
1718 08644 A

19-205-13W

DATE _____ TICKET NO. _____

DATE OF JOB 7-17-13		DISTRICT Pratt, Kansas		NEW WELL <input checked="" type="checkbox"/> OLD WELL <input type="checkbox"/>		PROD <input type="checkbox"/> INJ <input type="checkbox"/> WDW <input type="checkbox"/>		CUSTOMER ORDER NO.:	
CUSTOMER F.G. Hall Company, LLC				LEASE McDonald				WELL NO. 1-19	
ADDRESS				COUNTY Barton		STATE Kansas			
CITY		STATE		SERVICE CREW C. Messing, M. McGraw, T. Hume					
AUTHORIZED BY				JOB TYPE: C NW - Surface					
EQUIPMENT#	HRS	EQUIPMENT#	HRS	EQUIPMENT#	HRS	TRUCK CALLED	DATE	AM	TIME
38216	1.9						7-17-13		1:00
						ARRIVED AT JOB		AM	4:30
						START OPERATION		AM	8:15
77686 11905	1.9					FINISH OPERATION		AM	9:45
						RELEASED	7-17-13	AM	10:00
19960-2100	1.5					MILES FROM STATION TO WELL			50

CONTRACT CONDITIONS: (This contract must be signed before the job is commenced or merchandise is delivered).

The undersigned is authorized to execute this contract as an agent of the customer. As such, the undersigned agrees and acknowledges that this contract for services, materials, products, and/or supplies includes all of and only those terms and conditions appearing on the front and back of this document. No additional or substitute terms and/or conditions shall become a part of this contract without the written consent of an officer of Basic Energy Services LP.

SIGNED: Neon Vasquez
(WELL OWNER, OPERATOR, CONTRACTOR OR AGENT)

ITEM/PRICE REF. NO.	MATERIAL, EQUIPMENT AND SERVICES USED	UNIT	QUANTITY	UNIT PRICE	\$ AMOUNT
CF 101	A Cen Blend Cement	sk	150		\$
CF 1000	Common Cement	sk	175		\$
CF 102	Cellflite	Lb	89		\$
CF 109	Calcium Chloride	Lb	840		\$
CF 105	Tap Rubber Plug 8 7/8"	ea	1		\$
CF 1753	Centralizer 8 7/8"	ea	3		\$
E 100	Partip Mileage	mi	50		\$
E 101	Heavy Equipment Mileage	mi	100		\$
E 113	Bulk Delivery	ts	232		\$
CE 201	Cement Pump: 500 feet To 1000 feet	hrs	4		\$
CE 240	Blending and Mixing Service	sk	355		\$
CE 504	Plug Cement	TL	1		\$
5003	Amoroso Superior	hrs	2		\$

SUB TOTAL

CHEMICAL / ACID DATA:

SERVICE & EQUIPMENT %TAX ON \$
MATERIALS %TAX ON \$

TOTAL

SERVICE REPRESENTATIVE R. W. ...

THE ABOVE MATERIAL AND SERVICE ORDERED BY CUSTOMER AND RECEIVED BY: Neon Vasquez

(WELL OWNER OPERATOR CONTRACTOR OR ...)

FIELD SERVICE ORDER NO.

Customer G. Hall Company, LLC	Lease No.	Date 7-17-13
Lease McDonald	Well # 1-19	
Field Order # 8644	Station Pratt, Kansas	Casing 8 7/8 23lb
Type Job C.N.U. - Surface	Depth 770 Feet	County Barton
	Formation	State Kansas
		Legal Description 19-205-13W

PIPE DATA		PERFORATING DATA		CEMENT USED		TREATMENT RESUME		
Casing Size 8 7/8 23lb/ft.	Tubing Size	Shots/Ft	180 sacks A	CON Blend with 38 Calcium Chloride	RATE	PRESS	ISIP	25 lb/st cell plate
Depth 770 Feet	Depth	From	To	12 lb / Gal, 14.49 Gal	Max	2.47 cu. FT. / ft.	5 Min.	
Volume 49.3 Bbl	Volume	From	To		Min		10 Min.	
Max Press 300 PSI	Max Press	From	To	175 sacks commencement with 38 Calcium Chloride	Avg		15 Min.	25 lb / st cell plate
Well Connection Plug Container	Annulus Vol.	From	To	15.6 lb / Gal, 5.73 Gal / st	HHP Used	1.20 cu. FT. / ft.		Annulus Pressure
Plug Depth 75 Feet	Packer Depth	From	To	Flush 48 Bbl. Fresh Water	Gas Volume			Total Load

Customer Representative Dean	Station Manager Kevin Gordley	Treater Clarence R. Messick
---------------------------------	----------------------------------	--------------------------------

Service Units	37,216	77,686	19,905	19,960	21,010
Driver Names	Mc Messick	Mc Grow	True Min		

Time	Casing Pressure	Tubing Pressure	Bbls. Pumped	Rate	Service Log
4:30					Trucks on location and hold safety meeting.
7:15					Duke Drilling start to run 18 joints new 23lb/ft. 8 7/8 casing. A centralizer was installed on collars # 10, 9, and # 17.
8:00					Casing in well. Circulate for 5 minutes
8:20	200			5	Start Fresh Water Pre-Flush
			10	5	Start mixing 180 sacks A con Blend cement.
			89	5	Start mixing 175 sacks commencement
	-0-		126		Stop pumping. Shut in well Release Top Rubber Plug. Open well.
8:55	150			5	Start Fresh water Displacement.
9:05	300		48		Plug down. Shut in well. Circulated 15 Bbl cement to the pit Wash up pump truck
10:00					Job Complete Thank You Clarence, Mike, Tim