

CONSOLIDATED OIL WELL SERVICES
 211 W. 14TH STREET, CHANUTE, KS 66720
 620-431-9210 OR 800-467-8676

TICKET NUMBER 2964
 LOCATION B-ville
 FOREMAN Coop

TREATMENT REPORT & FIELD TICKET
 CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
12-10-04		Thomas Earb #32-1	32	28	17	Wilson
CUSTOMER Quest Cherokee LLC						
MAILING ADDRESS						
CITY						
STATE						
ZIP CODE						
			TRUCK #	DRIVER	TRUCK #	DRIVER
			418	Tim		
			409	Chris		
			285	Tyson B		
			235	Bruce		

JOB TYPE L.S. HOLE SIZE 6 3/4 HOLE DEPTH 1092 CASING SIZE & WEIGHT 4 1/2
 CASING DEPTH 1092.5 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT _____ SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING -0-
 DISPLACEMENT 17.5 DISPLACEMENT PSI 600 MIX PSI 250 RATE 5

REMARKS: Washed 15 joints, pumped 100 lbs of cement, circulated 16 surface, pumped 100 lbs of cement, shut down, flushed pump & lines, displaced plug to bottom, set shoe, shut in, - Circulated cement to surface -

RECEIVED
 KANSAS CORPORATION COMMISSION

APR 11 2005

CONSERVATION DIVISION
 WICHITA, KS

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5609	2 hrs	PUMP CHARGE Misc Pump		210.00
5406	15	MILEAGE		35.25
5401	1	Long String Pump charge		210.00
5402	1092	Footage		163.80
5407	1 min	Bull Truck		225.00
5502C	4 hrs	80Vac x2		674.00
1107	1 sk	Fla Seal		40.00
1110	13 sks	Gibsonite		264.55
1181123	120 BBL	City Water		52.50
1126	150 sks	OWC cement		1999.50
			SALES TAX	117.67
			ESTIMATED TOTAL	4295.87

AUTHORIZATION 

TITLE _____

DATE 12-10-04

12/10/04 Quest Cherokee LLC Cementing Report
 Erbe, Thomas #32-1 Legals 32-285-176 Wilson Co.

RE: Run & Cement Longstring-Notified Becke at KCC Office-¹² 10/10/04 @ 12:30 AM (PM)

Time:

- 1 11:45 Team- -on location and rig up
- 2 12:10 ~~12:10~~ on location and spot casing trailer - Oil Patch
- 4 12:50 Team- -TIH w/ 1092 ft of casing
- 3 12:30 ●COS on location and rig up consolidated oil well sev
- 6 1:20 Team- -Hit fill approx. 600' ft from T.D.
- 4 1:30 - 3:45 ●COS wash casing to T.D. and circulate 3 sks gel to surface

- 7 3:30 Team- -Land casing
- 8 4:00 Team- -Rig down and off location
- 9 4:00 ●COS- pump- Circulate W/ fresh H2O, run 10 bbl with 15 gal sodium silicate, Then Pump
 150 Sacks cement ~~and disposal~~, flush pump, pump plug W/ KCL water, set float shoe
 Very Dirty Hole. Ran 3 Sack Prem Gel Prior to
 Cementing and Sweep to Surface

- 10 4:45 ●COS Rig down and off location

CEMENT SLURRY:

Total Cement: 150
 Cement blend: OWC, 5# Gilsonite, 1/4# Flo-Seal
 Cement slurry weight: 13.9
 Average Surface Pressure:
 Running cement circulation pressure: 250
 Pumping plug circulation pressure: 600
 Circulation during job: Good

RECEIVED
 KANSAS CORPORATION COMMISSION
 APR 11 2005
 CONSERVATION DIVISION
 WICHITA, KS

HOLE/CASING/FLOAT EQUIPMENT SUMMARY:

Hole Size & Depth: 6 3/4" - 1097'
 Casing Size & Depth: New 4 1/2" 10.5# per/ft. Range 3-plus shoe- 1092.90
 212 Centralizer
 424 ~~Centralizer~~ Centralizer
 636 Centralizer
 891 ~~Centralizer~~ Centralizer
 1161 Centralizer
 1 ea 4 1/2" Latch-Down Float Shoe w/ Notch Collar on bottom & 4 1/2" Latch-Down Plug

Brant Dozer sev: on location
 To move trucks

{ Cement Held gas at surface }