



PO Box 466
Ness City, KS 67560
Off: 785-798-2300

TICKET CONTINUATION

Ticket No. 27490

PRICE REFERENCE	SECONDARY REFERENCE / PART NUMBER	ACCOUNTING			TIME	DESCRIPTION	WELL				DATE	UNIT PRICE	SHRGE	OF
		LOC	ACCT	DF			QTY	U/M	QTY	U/M				

CUSTOMER: Downing & Nelson

WELL: Shellline 2-34

DATE: 03/04/19

SHRGE: 2 OF: 2

330		2				Swid M.H. Density Standard	200	SKS				16	25	3250	00
325		2				Standard Cement	150	SKS				13	00	1950	00
284		2				Calsol	7	SKS				35	00	245	00
283		2				Salt	800	lbs				0	20	160	00
242		2				Halad 322	70	lbs				8	00	560	00
276		2				Flocel	75	lbs				2	00	187	50

581		2				Cement	350	SKS				1	75	612	50
583		2				MILEAGE CHARGE	356	27	30			0	00	454	25

CONTINUATION TOTAL 7419 25

JOB LOG

SWIFT Services, Inc.

DATE 03/14/19 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Downing & Nelson		2-34		Steckline		2 Stage		27490	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
	1445								On location w/ Float Equipment RTD-4400' LTD-4400' 5 1/2" x 14 # 105 Jts ran Total Pipe - 4388.99' set @ 4396.99' Shoe Jt - 42.45'; Baffle Plate - 4354.54' Centralizers - 1, 3, 5, 7, 9, 11, 62 Basket - 63 D.V. Tool - 63 @ 1790'
	1800								Start Pipe w/ Float Equipment
	2000								Break Circulation on Bottom
	2100								Hook up to Swift
		5	12				350		Pump Mud Flush
		5	20				350		Pump KCL Spacer
	2110	4					350		Start EA-2 Cement @ 15.5 ppg
		4	36				Vac		Fin EA-2 Cmt
	2120		3						Drop Plug, wash out Pump & Lines
	2125	8 1/2					Vac		Start Displacement
		7 1/2	80				400		Catch Pressure, KCL in last tank
	2145	6	107				900 / 1500		Land Plug Lift PST 900 Land PST 1500
	2150								Release Truck, Drop D.V. Bomb
	2155	2	8						Plug Rathole w/ 30 SKS SMD
	2200	2	5						Plug Mousehole w/ 15 SKS SMD
	2205						400		Open D.V. Tool
	2210	2							Start SMD Cement
	2215	2	55						Fin SMD Cement
	2245						Vac		Drop Plug
	2250	6					Vac		Start Displacement
		6	30				350		Catch Pressure
	2300	6	44				600 / 1300		Land Plug Lift PST 500 Land PST 1300
									Circulated Cmt, 20 SKS to pit
	2305								Release, Dry Washup Rackup
	2330								Job Complete Thanks Jon, Austin, ISAAC