

Form	ACO1 - Well Completion
Operator	Schmidt Construction Services LLC
Well Name	BRESHEARS 10
Doc ID	1970679

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	10	7	15	45	Portland	6	NA
Production	5.875	2.875	6.5	739	Econobond	75	See Ticket

TDR Construction, Inc.
(913) 710-5400
Wellsville, KS

Well Information Brashears #10 API# 15-103-21474 County: Leavenworth Sec/Twp/Rge 16/12/21 Commenced Spuding 5/8/26		Casing Surface Production Size: 7" 2-7/8" Depth: 45' 739.75' Cement: 6 Sacks Drill Size: 10" 5-5/8" Completed Drilling 5/11/26
Elevation 861' Distance From South Line 2460' East Line 545'	Baffle 706.6' Float 739.75' TD 760'	

WELL LOG

Thickness of Strata	Formation	Total Depth
0-12	Sand / Clay	12
25	Shale	37
13	Lime	50
2	Shale	52
15	Lime	67
6	Shale	73
6	Lime	79
17	Shale	96
33	Lime	129
10	Shale	139
25	Lime	164
2	Shale	166
39	Lime	205
19	Shale	224
5	Lime	229
3	Shale	232
1	Lime	234
13	Shale	247
13	Lime	260
17	Shale	277
30	Lime	307
4	Shale	311
19	Lime	330
7	Shale	337
22	Lime	359
4	Shale	363
6	Lime	369
3	Shale	372
9	Lime	381
9	Shale	390
9	Sand. light Grey	399
24	Shale	423

#10

Thickness of Strata	Formation	Total Depth
24	Shale	423
15	Sand	438
50	Shale	488
5	Sand. Gray No oil	493
12	Sand. Broken. Oil oil show	505
21	Shale Red bed	526
4	Lime	530
17	Shale	547
4	Lime	551
14	Shale	565
7	Lime	572
18	Shale	590
2	Lime	592
8	Shale	600
6	Lime	606
32	Shale	638
2	Sand No oil show	640
2	Broken. 10% oil	642
2	No oil show. Hard	644
2	Broken. 25% oil	645
4	Mostly solid	649
8	Broken. 75% oil ^{Good} sat.	657
4	Sand. No oil	661
20	Sandy Shale	681
79	Shale T.D.	760
	Ryan Ward	
	Nathan Seaman	
	9 1/2 hrs	

[illegible]