


Company- ANDERSON PRICHARD OIL CORPORATION  
 Farm- Road No. 1

SEC. 19 T. 21 R. 3E  
 NE NE NW

19-21-3E

Total Depth, 2884'  
 Comm. 8-4-56 Comp. 8-13-56  
 Shot or Treated.  
 Contractor. Glenn W. Peel  
 Issued. 9-29-56

County Marion  
 KANSAS



Elevation. 1454' RB

Production. 6 BO 134BW

Figures indicate Bottom of Formations.

surface soils	80
lime	390
lime & shale	630
shale	1430
lime & shale	1795
sand	1910
lime	2445
shale & lime	2550
lime	2630
Cherty lime	2695
lime & shale	2785
shale	2852
Core #1	2869
Core #2	2884
Total Depth	

TOPS	
Mississippi	2610
Mississippi Lime	2693
Kinderhook	2711
Ranton	2854
Maquoketa	2870

CORE #1: 2852-69  
 CORE #2: 2869-84

DRILL STEM TEST

DST #1 2857-84. op. 1 hr. SI 20 min.  
 strong blow throughtout. Rec. 1000'  
 oil & 985' salt wtr. IFP 30%.  
 FFP 810#. BHP 1020#.

Drilled cement & CO to 2877½' Per. 2860-  
 62 w/4 sh. ch. per ft.  
 20 min., filled up 400' oil w/show of wtr.  
 40 " " " 690 " " " "  
 1 hr., " " 950 " " " "

Swabbed 31 BO & 81½% wtr./18 hrs., Last  
 6 hrs., swabbed 4 BO 93% Wtr. PBTD 2877½'.  
 Ran tbg set@2840'. Squeezed perf. 2860-62 w/100  
 sx cem. Max Press 3000#. 45 sx into formation.  
 Reversed out 55 sx. Drilled cem. & CO to  
 2875. Re-Perf. 2858-61 w/4 sh ch per ft.  
 Bailed 18 GO & 95 GW for 4 hrs. Bailed 22  
 GO & 62 BW for 4 hrs., Acidized w/250 gal.  
 acid. Max Press 500#. Min Press 210#. Total  
 load wtr. & Acid, 71 bbls. Rec. load &  
 pumped 7 BO 176 BW/21 hrs., Pumped 6 BO  
 134 BW/17 hrs., Temporarily aband.