

SHAWVER-ARMOUR TESTING

817 CENTRAL BUILDING

Date 1-7-65 Ticket No. _____ Elevation 1257 K. B.

Total Depth 2987' Tested From 2977 To 2987 Formation Tested Simpson

Blow Strong blow 40 minutes, Fair blow 20 minutes

Mud Wt. 10.2 Viscosity 41 Bottom Hole Temp _____

Size Bottom Choke 1/2" Size Top Choke 1/2"

Size Drill Pipe 4 1/2 Size Hole 7 7/8 Length Air Chamber _____ Ft.

Initial Shut in Time 20 Min Tool Open 1 Hr _____ Min Final Shut in Time 20 Min

Recovery 250' mud w/specks of oil -

120' Sulphur water

Office Corrected Pressure Reading

Initial Shut in Pressure 1032 Lbs

Initial Flow Pressure 45 Lbs

Final Flow Pressure 196 Lbs

Final Shut in Pressure 792 Lbs

Initial Hydrostatic Pressure 1578 Lbs

Final Hydrostatic Pressure 1546 Lbs

Remarks _____

Witnessed By H. Deane Jirrels

Tool Operator L. J. Casebolt

Location S 1/2 NE NE 13-27-S-3E County Butler State Kansas
 Name of Lease Santa Fe Lake Well No. 2 Test No. 1
 Company SHAWVER ARMOUR, INC.

