

# MILLER-DONELSON

TESTING COMPANY

P. O. BOX 547      PHONE 3370  
GREAT BEND, KANSAS

27-135-16W

C E2-NE

DATE October 5, 1957

COMPANY Hinkle Oil Company

1016 ADDRESS 10<sup>th</sup> Floor Union Center Building - Wichita, Kansas

LEASE Riedel WELL NO. 1 COUNTY Ellis

DEPTH 3955' PACKER SET 3443' TEST NO. 3

MIS-RUN NO.  SUCCESSFUL TEST NO.  TOOL JT. 4 1/2" P.H.

REMARKS: Initial bottom hole pressure for 20 min - 1053 #

Initial Hydrastatic Head - 1950 # Hydrastatic Head - 1925 #

TOOL OPEN HR. 1 MIN. - SHUT-IN 20 MIN. SIZE HOLE 7 7/8"

BLOW good strong blow through out test

RECOVERY 180' of gas in drill pipe - 1260' of clean oil - 60' of muddy oil

INITIAL FLOW PRESSURE 133 # FINAL FLOW PRESSURE 630 # BOTTOM HOLE PRESSURE 1035 #

OPERATOR TIME 12 hours EXTRA EQUIPMENT none

PRICE OF JOB \$210.00 FIELD ORDER NO. none

## MILLER-DONELSON TESTING CO.

SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE ONE FOR WHOM A TEST IS MADE, OR FOR ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH THE USE OF ITS EQUIPMENT, OR ITS STATEMENTS OR OPINION CONCERNING THE RESULTS OF ANY TEST. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT COST BY THE PARTY FOR WHOM THE TEST IS MADE.

APPROVED BY James A. Pelton

OUR REPRESENTATIVE R. L. Budig

*Handwritten signature/initials*

TEST N<sup>o</sup> 2013

27-135-16W  
C E2-NE



P. O. BOX 547  
GREAT BEND, KANSAS

WELL Riedel NO. 1 TEST NO. 3 TICKET NO. 2013  
 COMPANY Hinkle Oil Company  
 DEPTH 3455 TESTED FROM 3443 TO 3455 CHOKES: TOP 1/2 BOTTOM 1/2  
 HYDROSTATIC MUD PRESSURE: INITIAL HYDROSTATIC 1950# FINAL HYDROSTATIC 1925#  
 SURFACE PRESSURE ----- IFP 133# FFP 630# SHUT-IN: INITIAL 1053#  
 DATE October 5, 1957 SHUT-IN: FINAL 1035#

R  
E  
C  
O  
V  
E  
R  
Y

180 feet of gas in drill pipe  
1260 feet of clean oil  
60 feet of muddy oil

TOOL OPEN 1 HR. MINS. SHUT-IN INITIAL HR. 20 MINS. FINAL HR. 20 MINS.

