

24-14-15W

Southern States Oil Company



A Division of Bates Production Company

Phone (918) 749-0711 • 2121 S. Columbia Avenue • Suite 410 • Tulsa, Oklahoma 74114

Bates Oil Corporation
Suite 410, 2121 So. Columbia
Tulsa, Oklahoma 74114

Dean M. Miller
P.O. Box 1387
Jackson, Mississippi 39205

Day Oil, Inc.
P.O. Box 11409
Memphis, Tennessee 38111

Earl R. Wilson
903 First National Bank Bldg.,
Jackson, Mississippi 39201

DRILLING & COMPLETION REPORT
BOXBERGER A-B WELL NO. 7
NW NW SW SECTION 24-T14S-R15W
RUSSELL COUNTY, KANSAS

Elevation: 1769' GR., 1774' K.B. Geologist: J. C. Musgrove

- 1/20/81 Woodman & Iannitti M.I.E. & rigging up.
Spudded in @ 5 p.m.
- 1/21/81 Set 265' (6 jts) 8-5/8" 24# casing with 175 sacks common,
2% gel, 3% C.C. Good circulation of cement.
Plug down @ 11 p.m.
- 1/22/81 Drilling @ 1630'
Anhydrite 814' (+960')
- 1/23/81 Drilling @ 2330'
- 1/24/81 Drilling @ 2890'
- 1/25/81 Drilling @ 3030'

DST #1 - 2923-2980' - Douglas

45-30-45-30 minute times

Recovered 5' slight oil gas cut mud
17' gas cut mud

- IF 61-84#
- FF 107-123#
- ISI 423#
- FSI 346#

Topeka	2667'	(-893')
Heebner	2887'	(-1113')
Toronto	2907'	(-1133')
Douglas	2925'	(-1151')
Lansing Kansas City	2946'	(-1172')

DRILLING & COMPLETION REPORT
BOXBERGER A-B WELL NO. 7
RUSSELL COUNTY, KANSAS

1/26/81 Drilled to 3190'

Base Kansas City 3146' (-1372')
Gorham Sand 3183' (-1409')
Arbuckle 3185' (-1411')

Preparing to run DST #2 - Arbuckle & Gorham Sand

1/27/81 Drilled to R.T.D. 3207'

DST #2 3145-3190' - Arbuckle & Gorham Sand

30-30-30-30 minute times

Recovered 75' oil gas cut mud

60' muddy watery oil

Grind out 50% oil, 40% wtr., 10% mud.

Recovered 840' oil and gas cut muddy wtr.

Grind out 10% oil, 50% wtr., 40% mud.

180' Arbuckle disposal water with Iron Sulfide

IF 69-338#

FF 400-500#

ISI 1030#

FSI 1030#

DST #3 3195-3207' - Arbuckle

30-30-30-30 minute times

Recovered 10' slight oil cut mud

335' muddy contaminated water with trace of oil

IF 38-130#

FF 109-207#

ISI 1060#

FSI 1068#

Well Dry & Abandoned - In process of plugging well

1/28/81 Plugged as follows:

Mud to 540' with 40 sacks 50/50 pozmix cement
265' with 25 sacks
40' with 10 sacks
5 sacks in rat hole

Plug down @ 10 a.m.