

J. POPPELREITER

LEASE

B-1

WELL NO.

1

TEST NO.

THOS. H. ALLAN

COMPANY

KANSAS

DISTRICT

LOCATION 18-18-10

FIELD -

COUNTY Rice

STATE Kansas

CONTRACTOR Tom Allan

MUD DATA

Kind Starch

Weight 10.2

lbs.-gal.

Viscosity 36

Sec.

Filter Loss 38

c. c. Filter Cake

4/32

in.

BT. P.R.D. No.

200

Blanked Off

No

12

Hr. Clock No.

2798

Est. Gauge Depth Temp.

100

°F

Pressure Readings

Field

Office Corrected

Initial Hydro Mud Pressure

1655

p.s.i.

Initial Flow Pres.

20

p.s.i.

Tool Open

1 hour

Final Flow Pres.

28

p.s.i.

Time Closed In

20 minutes

Closed In Pres.

907

p.s.i.

Final Hydro Mud Pressure

1655

p.s.i.



OIL WELL CEMENTING COMPANY

HOLE & TOOL DATA

Total Depth 3069'

Casing Perforations

Top Bottom

- -

Top Packer Depth

3055'

Bottom Packer Depth

- -

Casing or Hole Size

7 7/8"

Liner or Rathole Size

- -

Formation Tested

Lansing Kansas City

Size Drill Pipe

4 1/2" API FH

Size Drill Collars

5 3/4" x 120'

Size Bottom Choke

1"

Size Surface Choke

1"

Size Tool Valve

3/4"

Size Pilot Valve

- -

Size Hook Wall Packer

-

Size Rings

-

No. Rings

-

Size D. E. Wall Packer

6 3/4"

No. Packers

1

PRD Device No.

1866

Blanked Off

Yes

Size & Length Anchor

4 1/2" x 14'

REMARKS:

Opened tool with weak decreasing blow for 40 minutes.

Recovered 45' of slight water cut mud.

Date 7-31-53

Ticket No. 64929T

HOWCO Great Bend DISTRICT

Kind of Job Open Hole

Price \$215.00

Second Packer Assembly -

Safety Joint -

Extra Folder Charge -

Jars -

Total \$215.00

Witnessed By O. Goodwin

Tester L. D. Seibert

Amount of Cushion

None

All depths measured from

Kelly Bushing

No. Folders Reproduced

Five

PRESSURE

TIME

64929

Each Horizontal Line Equal to 1000 p.s.i.

