

SUPERIOR TESTERS, INC.

433 SOUTH WESTVIEW, DERBY, KANSAS

Date 8/29/72 Ticket No. 2677 Elevation 1793 KB

Total Depth 3672 Tested From 3644 To 3672 Formation Tested Viola

Blow Strong to a weak blow for 1 hour, 15 minutes

Mud Wt. 9.7 Viscosity 40 Bottom Hole Temp 113

Size Bottom Choke 1/2" Size Top Choke 1/2"

Size Drill Pipe 4 1/2" XH Size Hole 7 7/8" Length Air Chamber - Ft.

Initial Shut in Time 30 Min Tool Open 1 Hr 15 Min Final Shut in Time 45 Min

Recovery 100' of very slightly gas cut

muddy water, 2030' of water

Office Corrected Pressure Reading

Initial Shut in Pressure 879 Lbs

Initial Flow Pressure 434 Lbs

Final Flow Pressure 879 Lbs

Final Shut in Pressure 879 Lbs

Initial Hydrostatic Pressure 1955 Lbs

Final Hydrostatic Pressure 1946 Lbs

Remarks _____

Witnessed By Clark A. Roach

Tool Operator R. L. Budig

Location NE NE NW 33-23S-10W

Name of Lease

Zentil Unit-Johnson

Well No.

1-9

County

Stafford

Test No.

1

State

Kansas

Company

Stalbar Oil Corp.

2677

D.S.T. #1

