

WELL LOG
W. E. BARRE OIL CO. - FURNISHED BY BURRIS DRILLING CO.
SWANK No. 1 IN SEC. 21-24-38 KEARNY CO., KANSAS

- 5- 2-54 MOVING IN AND RIGGING UP
- 5- 3-54 RIGGING UP MIXED 24 SX AQUAGEL 2 SX LIME 2 SX HULLS
SPUDDED IN AT 5:45 P.M. - 0' - 70' CLAY & GYP 70' - 150'
SAND & GRAVEL 150' - 165' BLUE SHALE
- 5- 4-54 165' - 265' BLUE SHALE RUN 9 JTS. J55 8-5/8" 24# CASING
265' SET @ 261 FT. CEMENTED WITH 200 SX COMMON CEMENT
2% CAL. CHLORIDE CEMENT CIRCULATED PLUG DOWN 5:25 A.M.
WOG
- 5- 5-54 265' T.D. WOG
- 5- 6-54 246'-265' CEMENT 265'-640' BLUE SHALE 640'-740' RED BED
740'-1090' RED BED & GYP 1090'-1410' RED BED SLOPE TEST
O.K. MIXED 6 SX AQUAGEL 4 SX HULLS
- 5- 7-54 1410'-1625' SAND SAND SHALE 1625'-1730' ANHYDRITE SHELLS
& SHALE 1739'-1880' SHALE & ANHYDRITE 1880'-2060' ANHYDRITE
& SHALE MIXED 8 SX AQUAGEL 4 SX HULLS SLOPE TEST O.K.
- 5- 8-54 2060'-2180' ANHYDRITE & SHALE 2180'-2290' SHALE & ANHYDRITE
2290'-2394' LIME & SHALE
- 5- 9-54 2394'-2480' ANHYDRITE 2480'-2595' SHALE ANHYDRITE & LIME
2595'-2606' LIME 2606' T.D. RAN 94 JTS. 5 1/2" J55 15.5#
CASING-PUMPED 150 SX COMMON CEMENT-PLUG DOWN 11:50 P.M.
- 5-10-54 TEARING DOWN ROTARY
- 5-12-54 MOVING OUT ROTARY - MOVING IN CABLE TOOLS AND RIGGING UP
- 5-13-54 T.D. 2606' PLUS 2580' SWABBING HOLE-DRILLING CEMENT & SHOE
RIGGING UP AND BAILING 2602-2611' LIME - DRILLING CEMENT
- 5-14-54 2611-2630' LIME 2630'-2655' LIME 2655'-2660' RED ROCK
LIGHT SHOWING OF GAS AT 2635' LOGGING WELL WITH HALLIBURTON
PLUGGING BACK WITH GRAVEL.
- 5-15-54 T.D. 2661 ACIDIZING 6000 GAL. ACID FRAC 2# SAND PER GAL
3000 GAL. 7 1/2% ACID
PLUGGING BACK WITH GRAVEL PLUG AT 2581' PERFORATING FROM 2503
TO 2526 AND 2567 TO 2577 HALLIBURTON GUN.
SWABBING-WELL KICKED OFF AT 10:00 A.M. PUTTING 3" WELL HEAD
ON FENCING IN PITS
VOLUME 2:00 P.M. - 5082 MCF 5:00 P.M. 4077 MCF
- 5-16-54 TEARING DOWN