

Graber
LEASE

#1
WELL NO.

#1
TEST NO.

Cities Service Company
146-026 (on back)
COMPANY


LOCATION 14 - 26S - 6W

FIELD Wildcat

COUNTY Reno

STATE Kansas

CONTRACTOR Lohmann & Johnson



HOLE & TOOL DATA

Total Depth 3320 Packer Depth 3308

Hole Size 7-7/8 Perforations -

Formation Tested Kansas City

Size Drill Pipe 4 1/2 Size Drill Collars 81.96' x 6"

Tool No. 793 P.R.D. Pressure Dev. No. 1706

Bottom Choke - Surface Choke -

Tool Valve 1" Pilot Valve -

Size & Length Anchor 4 1/2" x 12' Perf.

Size & Type Packer 6 1/2" D.E.W.P. No. Packers 1

Amount of Blanket - Lower P.R.D. Blanked -

REMARKS: Strong blow throughout test.

1055' water.

Date 12-23-49
Ticket No. 8854
District Great Bend
Called Out 2:25 P.M.
On Location 4:45 P.M.
Kind of Job Open Hole
Price \$210.00
Packer Chg. -
Safety Joint -
Extra Folder Charge -
Total \$210.00
Witnessed By M. Bradberry
Tester Verle Lancaster

Br. P.R.D. No. 206

12 Hr. Clock No. 948

Est. Gauge Depth Temp. 100 °F

Initial Hydro Mud Pressure 1790 psi.

Initial Flow Pres. 55 psi.

Tool Open 30 min.

Final Flow Pres. 255 psi.

Time Closed In 10 min.

Closing Pres. 1225 psi.

Final Hydro Mud Pressure 1770 psi.

All depths measured from Rotary Buisings Elevation 1530 Ft. No. Folders Reproduced 3

Garber
LEASE#1
WELL NO.#2
TEST NO.Cities Service Oil Co. 14-26-49
COMPANY

LOCATION 14 - 26 - 6W

FIELD Wildcat

COUNTY Reno

STATE Kansas

CONTRACTOR Lohmeyer & Johnson

MUD DATA

Kind Impregmax

Weight 10.1

Viscosity 38.5

Filter Loss 10 c. c. Filter Cake 2/32

Bt. P.R.D. No. 208

12 Hr. Clock No. 1101

Est. Gauge Depth Temp. 100

Initial Hydro Mud Pressure 1942

Initial Flow Pres. 25

Tool Open 30 Min.

Final Flow Pres. 32

Time Closed In 10 Min.

Clos. Pres. 1195

Final Hydro Mud Pressure 1935



OIL WELL CEMENTING COMPANY

HOLE & TOOL DATA

Total Depth 3633

Packer Depth

3625

Hole Size

7-7/8

Perforations

-

Formation Tested

Mississippi Chert

Size Drill Pipe

4 3/8" API FH

Size Drill Collars

5-3/4" x 82'

Tool No.

877

P.R.D. Pressure Dev. No. 1733

Bottom Choke

5 7/8"

Surface Choke

1"

Tool Valve

1"

Pilot Valve

-

Size & Length Anchor

4 1/2" x 7 1/2"

Size & Type Packer

6 3/8" D.E.W.P.

No. Packers 1

Amount of Blanket

-

Lower P.R.D. Blanked No

Tester

D.W. Fulton

REMARKS:

Opened tool with good blow. Steady blow to end of test.

Recovered 90' mud & water.

Total

\$210.00

Witnessed By C.D. Bradberry

All depths measured from Derrick Floor

Elevation

1530

Ft.

No. Folders
Reproduced

3

Grabber
LEASE

#1
WELL NO.

#3
TEST NO.

Cities Service Oil Company
COMPANY

14-26-49

LOCATION 14 - 26 - 6W

FIELD Wildcat

COUNTY Reno

STATE Kansas

CONTRACTOR Lohmann & Johnson

MUD DATA

Kind Impermax

Weight 10.1 lbs.-gal

Viscosity 38.5 sec.

Filter Loss 10 c. c. Filter Cake 2/32 in.

Br. P.R.D. No. 208

12 Hr. Clock No. 1101

Est. Gauge Depth Temp. 100 °F

Initial Hydro Mud Pressure 1952 p.s.i.

Initial Flow Pres. 25 p.s.i.

Tool Open 45 Min.

Final Flow Pres. 98 p.s.i.

Time Closed In 10 Min.

Clo. Pres. 1090 p.s.i.

Final Hydro Mud Pressure 1918 p.s.i.



HOLE & TOOL DATA

Total Depth 3645 Packer Depth 3635

Hole Size 7-7/8 Perforations -

Formation Tested Mississippi Chert

Size Drill Pipe 4 3/8 FH Size Drill Collars 5-3/4 x 82

Tool No. 877 P.R.D. Pressure Dev. No. 1735

Bottom Choke 5/8" Surface Choke 1"

Tool Valve 1" Pilot Valve -

Size & Length Anchor 4 1/2" x 12'

Size & Type Packer 6-3/4 D.E.W.P. No. Packers 1

Amount of Blanket - Lower P.R.D. Blanked No

REMARKS: Fair blow throughout test. Recovered 330' water.

Date 12-28-49

Ticket No. 8895

District Great Bend

Called Out 6:00 P.M.

On Location 8:30 P.M.

Kind of Job Open Hole

Price \$210.00

Packer Chg. -

Safety Joint -

Extra Folder Charge -

Total \$210.00

Witnessed By C.D. Bradberry

Tester D. W. Fulton

All depths measured from Derrick Floor

Elevation 1530

Ft.

No. Folders Reproduced

3

Grabber
LEASE#1
WELL NO.#4
TEST NO.Cities Service Oil Company
COMPANY

14-26-60

LOCATION 14 - 26S - 6W

FIELD Wildcat

COUNTY Reno

STATE Kansas

CONTRACTOR Lohmann & Johnson

MUD DATA

Kind Starch

Weight 10 lbs.-gal.

Viscosity 39 sec.

Filter Loss 15 c. c. Filter Cake 2/32 in.

Br. P.R.D. No. 207

12 Hr. Clock No. 1100

Est. Gauge Depth Temp. 100 °F

Initial Hydro Mud Pressure 2155 psi.

Initial Flow Pres. 25 psi.

Tool Open 30 Min.

Final Flow Pres. 90 psi.

Time Closed In 15 Min.

Close a Pres. 1410 psi.

Final Hydro Mud Pressure 2126 psi.



OIL WELL CEMENTING COMPANY

HOLE & TOOL DATA

Total Depth 4002 Packer Depth 3998

Hole Size 7-7/8 Perforations 3/16

Formation Tested Viola

Size Drill Pipe 4 1/2" API FH Size Drill Collars -

Tool No. 872 P.R.D. Pressure Dev. No. 1700

Bottom Choke 5/8" Surface Choke -

Tool Valve 1" Pilot Valve -

Size & Length Anchor 4 1/2" x 4'

Size & Type Packer 6 1/2" D.E.W.P. No. Packers 1

Amount of Blanket - Lower P.R.D. Blanked No

REMARKS: 220' Recovery.

180° Free oil.

20' oil out mud.

20' water and mud.

Steady blow throughout test.

All depths measured from Derrick Floor Elevation 1530

Ft. No. Folders Reproduced 5

Date 1-1-50

Ticket No. 9478

District Great Bend

Called Out 11:00 A.M.

On Location 3:30 P.M.

Kind of Job Open Hole

Price \$210.00

Packer Chg. -

Safety Joint -

Extra Folder Charge -

Total \$210.00

Witnessed By C.D. Bradbury

Tester S.M. Reinhardt

Grabber
LEASE

#1
WELL NO.

#5
TEST NO.

Cities Service Oil Company
COMPANY 14-26-60

LOCATION 14 - 26S - 6W

FIELD Wildcat

COUNTY Reno

STATE Kansas

CONTRACTOR Lohmann & Johnson

MUD DATA

Kind Aquagel & Impermax

Weight 8.9 lbs.-gal.

Viscosity 38 sec.

Filter Loss - c. c. Filter Cake - in.

Br. P.R.D. No. 210

12 Hr. Clock No. 1131

Est. Gauge Depth Temp. 100 °F

Initial Hydro Mud Pressure 1838 psi.

Initial Flow Pres. 134 psi.

Tool Open 45 Min.

Final Flow Pres. 240 psi.

Time Closed In 10 Min.

Closing Pres. 1427 psi.

Final Hydro Mud Pressure 1790 psi.



OIL WELL CEMENTING COMPANY

HOLE & TOOL DATA

Total Depth 4027 Packer Depth 4020

Hole Size 7-7/8 Perforations -

Formation Tested Simpson Sand

Size Drill Pipe 4 1/2" API FH Size Drill Collars 6" x 112'

Tool No. 1306 P.R.D. Pressure Dev. No. 1742

Bottom Choke - Surface Choke -

Tool Valve 1" Pilot Valve -

Size & Length Anchor 7' x 4 1/2"

Size & Type Packer 6 3/8" D.E. No. Packers 1

Amount of Blanket - Lower P.R.D. Blanked NO

REMARKS: Tool opened with weak blow increasing steadily to strong blow at end of test. Recovered 495' water.

Tester David G. Warner

Witnessed By C.D. Bradbury

Total \$210.00

Price \$210.000

Packer Chg. -

Safety Joint -

Kind of Job Open Hole

On Location 5:30 A.M.

Called Out 2:30 A.M.

District Great Bend

Ticket No. 8849

Date 1-3-50

All depths measured from Rotary Bushings

Elevation -

-

Ft.

No. Folders Reproduced

5