

ABERCROMBIE DRILLING, INC.

801 UNION CENTER

WICHITA, KANSAS 67202

CURTIS #1 (OWWO)(Rig #6)

C SW SW

Sec. 15-27-17

Kiowa County, Kansas

OPERATOR: TGT Petroleum Corp.

CONTRACTOR: Abercrombie Drilling, Inc.

TGT Petroleum

209 E. William

Wichita, KS 67202

262-6489

Page 1 API# 15-097-20,430-A

3/10/82 M.I.R.U. Thurs., 3/11/82.

3/11/82 Moving in - rigging up.

3/12/82 M.I.R.U.

3/13/82 Preparing to spud.

3/14/82 Spud @ 1:00 p.m., 3/13/82. @ 4675' Washing down.

3/15/82 5030' TD. Ran 141 jts. of 5½" 14# casing (tally 4998.75')
set @ 4963' and cemented with 75 sx. Halliburton Lite,
12½# Gilsinite per sx. 200 sx. of 50-50 posmix, 10% Salt.
Pumped plug to 4959'. Job complete @ 7:30 a.m., 3/15/82.

TGT PETROLEUM CORPORATION

DAILY DRILLING REPORT

CURTIS #1 (washdown)
C SW SW Sec. 15-27S-17W
Kiowa County, Ks.

1982

- March 11 Move in and rig up.
- March 12 Still rigging up.
- March 13 Finish rigging up. Start washing down at 1:00 PM.
- March 14 Finish washing down. RTD 5029'. Run 5½" 14# K-55 seamless new and used casing, 141 joints. Set at 4963' with 75 sacks Halco Lite cement with 12½# Gilsonite per sack, followed by 200 sacks 50-50 Pos-Mix with 10% salt and ¾# CFR. Plug was down at 6:00 AM on 3/15/82.

Curtis #1

OLD

R.T.D - 5030

L.T.D - 5028

Wash down T.D. - 5029

P.P. 5 1/2" - 14# K-55 5mcs - New & used

141-5TS set at 4963'

Shoe Joint - 16.35 overall

Zero - 7.75 A.B.H

Cement - 75 SKS Howco Lt. w/ 1 1/2# gilsonite

200 SKS Poz-Mix 50-50 w/ 10% salt

+ 3/4# CFR

13 Centralizers

1 Basket

1 Guide shoe

1 Insert float