


WELL LOG BUREAU - KANSAS GEOLOGICAL SOCIETY
412 Union National Bk. Bldg., Wichita, Kansas

16-33-12W

Company - CITIES SERVICE OIL COMPANY
Farm - Boggs "B" No. 3

SEC. 16 T. 33 R. 12W
SW SE SW
330' N & 995' W of S $\frac{1}{4}$ corner

County. Barber
KANSAS



Elevation. 1527 *sur ft*

Production. Dry

Total Depth. 4901'
Comm. 3-31-47 Comp. 4-28-47
Shot or Treated. Acid. w/1000 gals. 4461-97' (5-7-47)
Contractor. R. W. Rino Drilling Co.
Issued. 8-16-47

CASING:

8-5/8" 460' Com. w/250 sx
5-1/2" 4888' Com. w/300 sx

Figures indicate Bottom of Formations.

collar	0-9
rod bed & shells	495
red bed	775
shale & shells	840
shale	1130
red bed & shale	1384
shale & lime	1605
lime brkn	1790
lime	2170
shale & lime	2570
shale	2700
shale & lime	3695
sand	3710
lime & shale	3923
lime	4362
shale	4425
shale & lime	4493
shale	4525
lime & shale	4545
shale	4590
shale & lime	4620
lime	4641
shale	4666
lime	4732
lime & shale	4850
lime	4869
shale	4880
lime & shale	4888
cored shale (rec. 4 $\frac{1}{2}$ ')	4893
cored sand (rec. 3')	4898
4898 RTD = 4892 SLM	
sand	4901
Total Depth	

24 hrs.
Set Lane-Wells bridge plug at
3950' and dumped 1 sack cement
on plug. Top cement 3945 SLM.
Perf. 2 shots 3868-69. 150' mud
in $\frac{1}{2}$ hr., 350' mud in 3 hrs while
bailing.

Loaded hole w/1800' wtr.
Fillup 1800' to 2220' (420')
in 4 hrs. 40 mins. at 4899
2220' to 2650' in 3 hrs. at
4899. Fillup 2650' to 2870'
in 6 hrs at 4901.

Swabbed 11 oil, 82 wtr, 24 hrs
from Simpson.
Set Lane-Wells bridge plug at
approx. 4600' and dumped 1 sack
cement on plug.
Top cement 4600' SLM.
Perf. 126 shots 4461-97-8 gals
oil, 1 gal. wtr, 15 hrs.
5-7-47 Acid. 4461-97 w/1000
gals. Swabbed 2 $\frac{1}{2}$ BO, no wtr,

Tops:
Lansing corr. 3862
Mississippi corr. 4444
Viola corr. 4742
Simpson Shale 4855
Simpson Sand 4887
Penetration 14