

MIDCO Exploration, Inc.

Theis #2-29

API No. 15-025-21234 0000

Drillstem Test

DST #1

*MWH*

5516' - 5558' IF bob blow in 3 minutes.

IH 2891, IF 32-40, ISI 1046, FF 39-59, FSI 1433, FH 2751, BHT 124

Build to 3 1/2" in H2O bucket.

Recovered 70' of very slight gas cut mud - 5% gas; 95% mud

3 500' gas in the pipe