

McCoy Petroleum Corporation
Coulter 'A' #1-22
C S W N E
Section 22-33S-38W
Stevens County, Kansas
API# 15-189-22,244
Spud 9-30-97

ACO-1 Continued

DRILL STEM TEST:

DST #1 6044'- 6095' (Lower Morrow Sand)

Open 30", SI 60", Open 60", SI 90"

1st Open: GTS 6 min

Gauged:	68,800 CFG	after 10 min thru 1/2" orifice
	29,400 CFG	20 min
	19,900 CFG	30 min
2nd Open:	26,600 CFG	5 min
	14,100 CFG	10 min
	12,500 CFG	20 min
	12,500 CFG	30 min
	15,400 CFG	40 min
	15,400 CFG	50 min
	14,100 CFG	60 min

Recovered: 600' Total Fluid

60' Very slightly gas cut mud

80' Slightly oil and gas cut mud (9% gas, 8% oil, 83% mud)

280' Heavy gas and oil cut watery mud (32% gas, 18% oil, 30% water, 20% mud)

180' Oil and gas cut muddy water (17% gas, 9% oil, 53% water, 21% mud)
(Chlorides - 68,000 PPM)

FP: 232-146 / 191-228# (Plugging action on initial flow)

SIP: 1255-1245#