



**TRILOBITE
TESTING INC.**

P.O. Box 1733 • Hays, Kansas 67601

BY: _____

RECEIVED
JUL 19 2011

Test Ticket

NO. 43367 16045

Well Name & No. KST "A" # 1-3 Test No. 1 Date 7/13/11
Company McLoy Petroleum Corp. Elevation 2005 KB 2000 GL
Address 8080 E Central ST # 300 Wichita, KS 67206
Co. Rep / Geo. Larry Nicholson Rig MURKIN #16
Location: Sec. 3 Twp. 7s Rge. 19w Co. ROOKS State KS

Interval Tested 324-3293 Zone Tested LKC "A,C,D,F"
Anchor Length 79' Drill Pipe Run 3170' Mud Wt. 9.0
Top Packer Depth 3210 Drill Collars Run 29' Vis SY
Bottom Packer Depth 3214 Wt. Pipe Run Ø WL 6.4
Total Depth 3293 Chlorides 1/100 ppm System LCM 1#

Blow Description IF: Surface Blow built to 1"
IS: NO Return
FF: NO Blow
FS: NO Return

Rec	Feet of	%gas	%oil	%water	%mud
<u>30</u>	<u>OSM</u>	<u>SPOTS</u>		<u>100</u>	
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 30 BHT 105 Gravity — API RW — @ — ° F Chlorides — ppm

(A) Initial Hydrostatic	(B) First Initial Flow	(C) First Final Flow	(D) Initial Shut-In	(E) Second Initial Flow	(F) Second Final Flow	(G) Final Shut-In	(H) Final Hydrostatic
<u>1564</u>	<u>9</u>	<u>20</u>	<u>832</u>	<u>20</u>	<u>36</u>	<u>787</u>	<u>1543</u>

☒ Test 1125
☐ Jars
☐ Safety Joint
☒ Circ Sub N/C
☐ Hourly Standby 1hr 100
☒ Mileage 104 RT 145.60
☐ Sampler
☐ Straddle
☒ Shale Packer 250
☐ Extra Packer
☐ Extra Recorder
☐ Day Standby
☐ Accessibility
Sub Total 1620.60

T-On Location 10:25 PM
T-Started 1:15 AM
T-Open 3:11 AM
T-Pulled 7:11 AM
T-Out 8:32 AM
Comments _____
☐ Ruined Shale Packer
☐ Ruined Packer
☐ Extra Copies
Sub Total Ø
Total 1620.60
MP/DST Disc't _____

Initial Open 30
Initial Shut-In 60
Final Flow 60
Final Shut-In 90

Approved By

[Signature]

Our Representative

[Signature]

TriLOBITE Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.



TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

JUL 19 2011

Test Ticket

NO. 43368

Well Name & No. KST "A" #1-3 Test No. 2 Date 7/14/11
 Company McCoy Petroleum Corp. Elevation 2005 KB 2000 GL
 Address 8070 E Central STE #300 Wichita, KS 67206
 Co. Rep / Geo. Larry Nicholson Rig Murph #16
 Location: Sec. 3 Twp. 3 Rge. 19w Co. ROCKS State KS

Interval Tested 3319-3384 Zone Tested LISC "H, I, J"
 Anchor Length 65' Drill Pipe Run 3299 Mud Wt. 8.9
 Top Packer Depth 3315 Drill Collars Run 29' Vis 40
 Bottom Packer Depth 3319 Wt. Pipe Run Ø WL 6.4
 Total Depth 3384 Chlorides 1400 ppm System LCM 1

Blow Description IF: 1/4" Blow built to BoB in 17 min.
IS: No Return
FF: Surface Blow built to BoB in 16 min.
FS: Weak surface return started @ 15 min. Died @ 25 min.

Rec	Feet of	%gas	%oil	%water	%mud
<u>60</u>	<u>Feet of MC MCO</u>	<u>90</u>	<u>10</u>	<u>10</u>	<u>10</u>
<u>136</u>	<u>Feet of MCO</u>	<u>70</u>	<u>30</u>	<u>10</u>	<u>10</u>
<u>Rec</u>	<u>Feet of</u>	<u>%gas</u>	<u>%oil</u>	<u>%water</u>	<u>%mud</u>
<u>Rec</u>	<u>Feet of</u>	<u>%gas</u>	<u>%oil</u>	<u>%water</u>	<u>%mud</u>

Rec Total 246 BHT 107 Gravity 20 API RW — @ — °F Chlorides — ppm
 (A) Initial Hydrostatic 1636 ☒ Test 1125 T-On Location 8:30 PM
 (B) First Initial Flow 12 ☐ Jars — T-Started 9:41 PM
 (C) First Final Flow 57 ☐ Safety Joint — T-Open 11:45 PM
 (D) Initial Shut-In 757 ☒ Circ Sub N/C T-Pulled 3:45 AM
 (E) Second Initial Flow 59 ☐ Hourly Standby 1/4 hr 25 T-Out 5:48 AM
 (F) Second Final Flow 103 ☒ Mileage 104 RT 145.60 Comments 250' GIP
 (G) Final Shut-In 692 ☐ Sampler —
 (H) Final Hydrostatic 1606 ☐ Straddle —

☒ Shale Packer 250 ☐ Ruined Shale Packer —
☐ Extra Packer — ☐ Ruined Packer —
☐ Extra Recorder — ☐ Extra Copies —
☐ Day Standby — Sub Total Ø
☐ Accessibility — Total 1545.60
 Sub Total 1545.60 MP/DST Disc't —

Approved By [Signature] Our Representative [Signature]
 TriLOBITE Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.



TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

Test Ticket

JUL 1 9 2011 NO. 43369

Well Name & No. KST "A" #1-3 Test No. 3 Date 7/15/11
Company McCoy Petroleum Corp. Elevation 2005 KB 2000 GL
Address 8080 E Central STE #300 Wichita, KS 67206
Co. Rep / Geo. Larry Nicholson Rig Murfin #16
Location: Sec. 3 Twp. 7 Rge. 19W Co. Rock State KS

Interval Tested 3409-3508 Zone Tested APBUCKIE
Anchor Length 99' Drill Pipe Run 3392 Mud Wt. 9.3
Top Packer Depth 3465 Drill Collars Run 29 Vis 53
Bottom Packer Depth 3409 Wt. Pipe Run Ø WL 8.0
Total Depth 3508 Chlorides 1,900 ppm System LCM 1

Blow Description IF: Surface Blow built to 2 1/4"
IS: NO Return
FF: Blow started at 3 min. Built to 6"
FS: NO Return

Rec	Feet of	%gas	%oil	%water	%mud
<u>35</u>	<u>MCC</u>	<u>95</u>	<u>5</u>	<u>5</u>	<u>5</u>
<u>60</u>	<u>MCC WOCM</u>	<u>85</u>	<u>5</u>	<u>50</u>	<u>5</u>
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total	BHT	Gravity	API RW	@	F	Chlorides	ppm
<u>95</u>	<u>107</u>	<u>29</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
(A) Initial Hydrostatic	<u>1689</u>	☒ Test	<u>1125</u>				
(B) First Initial Flow	<u>22</u>	☐ Jars					
(C) First Final Flow	<u>35</u>	☐ Safety Joint					
(D) Initial Shut-In	<u>871</u>	☒ Circ Sub	<u>N/C</u>				
(E) Second Initial Flow	<u>40</u>	☐ Hourly Standby	<u>2 1/4 hrs</u>	<u>225</u>			
(F) Second Final Flow	<u>53</u>	☒ Mileage	<u>104 RT</u>	<u>145.00</u>			
(G) Final Shut-In	<u>750</u>	☐ Sampler					
(H) Final Hydrostatic	<u>1652</u>	☐ Straddle					

Initial Open	Initial Shut-In	Final Flow	Final Shut-In
<u>30</u>	<u>60</u>	<u>60</u>	<u>96</u>

Sub Total 1745.00

Approved By J. Nichol Our Representative [Signature]
TriLOBITE TESTING INC. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.