


WELL - KANSAS GEOLOGICAL SOCIETY.
412 Union National Bank Bldg, Wichita, Kansas.

CONTINENTAL OIL CO.
O.E. Trexler No. 3

SEC. 15 T. 9 T. 21 W.
NW SE NW
990' N 990' W of Center.

Total Depth 3692 (3691 CFL)
Comm. 6-27-42 Comp. 9-17-42
Shot or Treated.
Contractor.
Issued. 11-7-42

County Graham.



CASING.

103/4" 238' cemented.
7" 3666' cemented.

Elevation.

Production. Pot. 2937 B.
no wtr Deptho.

Figures Indicate Bottom of Formations.

gray yellow	50
shale blue	250
shale	430
shale and shells	700
red bed and shells	830
shale and shells	1025
sand and shale	1330
sand shells and shale	1628
shale	1660
anhydrite	1700
shale	1705
shale and shells	2185
sdv limo	2260
shale	2238
shale with hard lime	
strks	2370
shale and limo	2465
lime hard	2541
limo w/shale breaks	2580
shale	2600
lime	2625
shale and limo	2675
lime and shells	2695
shale	2761
lime and shale	3337
lime hard	3378
lime	3538
lime and shale	3588
lime	3620
lime and shale	3671
lime	3692
	3691 Total Depth from cement floor level.

Top of Arbuckle 3664

8-9-42 Perf. csg. w/48 shots fr 3528 to 3554 - made 1/2 bbls of salt water and a very small show of oil per hr., no gas.

8-11-42 Squeezed off perforations with 50 sacks of cement.

8-14-42 Perforated casing from 3420 to 3466 with 66 shots, bailed 1 bbl of water.

8-15-42 Squeezed off perf. w/75 sacks cem-dr'd out cem. @3469, making 1/2 bbl of water per hour.

8-21-42 Squeezed perforated with 140 sacks cement.

8-29-42 Squeeze job did not hold - recemented w/100 sacks of cement

9-8-42 Squeeze job did not hold - recemented with 100 sacks of cement.

Drilled to 3678 in Arbuckle lime - 300' of oil, no water in hole in 7 hrs.

Drilled to 3691 in Arbuckle lime - 1800' of oil, no water in hole, Swabbed 133 bbls of oil in 4 hours, 15 BPH last 2 hours off bottom

9-20-42 Acidized 3000 gal .

9-22-42 Established a Depthograph potential of 2937 bbls of oil, no wtr,
Total Depth 3691

Note: All above footages are calculated from cement floor level.