

3 022608

15.001.01855-0000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

20040014

SE,NW,NW 1/4 Sec/Twp/Rge S.16-T.26S.-R.18E.

4132 feet from south section line

4316 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well# STEVENS NO.20

Operator License # 101

County ALLEN

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 800' feet

Name & FEE FUND PLUGGING

Production Pipe: 6 1/4" Size Feet 800'

Address

Surface Casing: 8" Size Feet 20'

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐ D & A ☐

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE

Lic. # 30670

Address: 19450 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 1:00P.M. Day: 6 Month: 30 2004

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" LINER IN 6 1/4" CASING IN 8" SURFACE CASING.

CEMENT WAS PRESENT AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO PERFORATE

THE CASING SEVERAL TIMES AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE

FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All ☐ Part ☐

TECHNICIAN

None ☐ X ☒

Operations Completed: Hour: 5:00P.M. Day: 30 Month: 6 2004

Actual Plugging Report: THE CASINGS WERE PERFORATED AT 200' AND AT 500'.

1" PIPE WAS RAN INTO THE 2" LINER TO 775'. CEMENT WAS PUMPED INTO THE 1" PIPE

UNTIL CEMENT CIRCULATED FROM THE WELL AT SURFACE. THE 1" PIPE WAS

REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.280 SACKS OF CEMENT

WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO.20) (THIS WELL WAS UNNUMBERED ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:


TECHNICIAN

RECEIVED

AUG 12 2004

KCC WICHITA

