



## State Corporation Commission

## CONSERVATION DIVISION

(Oil, Gas and Water) 500 Insurance Bidg. 212 N. Market WICHITA, KANSAS 67202

VERBAL PERMIT FORM (To Be Filed By Plugging Agent) STATE CORPORATION COMMISSION MAR 3 0 1970 CONSERVATION DIVISION Wichita, Kansas

J. Lewis Brock Administrator 500 Insurance Building Wichita, Kansas 67202

Dear Sir:

| Mr.   | Dale B    | ucheister | of        | John O. F   | armer, In        | nc.,              | has this          |
|---|-----------|-----------|-----------|-------------|------------------|-------------------|-------------------|
| date  | requeste  | d permiss | ion to pl | lug the fol | lowing de        | escribed we       | ell:              |
| Mr  | Buchei    | ster      | gı        | uarantees p | ayment o         | f the plugs       | ging fee.         |
| Operator's full Name: J. O. Farmer, Inc., and Consolidated Oil & Gas, Inc.,   |           |           |           |             |                  |                   |                   |
| Comp.   | lete Addr | ess:      | 370 West  | Wichita A   | <b>venue,</b> Ru | ussell, Kan       | ısas.             |
| Leas  | e Name:   |           | Mazanek   |             | Wel:             | l No              | 1                 |
| Loca  | tion:     |           | NE-NE-NW  | Sec         | . <u>27</u> Twp. | <u>4</u> Rge      | (E) (W) <u>27</u> |
| Coun  | ty:       |           | Decatur   | To          | tal Dept         | h <u>3745†</u> 0: | il Well           |
| Gas 1   | Well      | Input Wel | 1SWI      | D Well      | D & A            | X Lost Ho         | ole               |
| Mr  | Bucheis   | ster      | was       | instructed  | to plug          | the well          | as follows:       |
| 2071  | 8 5/8"    | Surface o | easing, c | ement circ  | ulated wi        | th 150 Sx.        |                   |
| Circulate hole with heavy mud. Pull DP to 1350' and displace 100 Sx.  |           |           |           |             |                  |                   |                   |
| cement thru DP. Pull DP to 210' and displace 20 Sx. cement thru DP. Pull DP, set bridge @ 40' with ½ sack hulls and 10 Sx. cement to bottom |           |           |           |             |                  |                   |                   |
| of cellar.  |           |           |           |             |                  |                   |                   |
|   |           |           |           |             |                  |                   |                   |

Very truly yours,

Conservation Division Agent