

3 022636

15-207-19412-00-0

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041

SE,NE,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

1907 feet from south section line

2972 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101

Operator: STATE OF KANSAS Fee Fund

Name & FEE FUND PLUGGING

Address

AB oil well Gas Well SWD Well/ Input Well

Lease/Well# APT W-42

County WOODSON

Well Total Depth 1000' feet

Production Pipe: 2" Size Feet 1000'

Surface Casing: 8" Size Feet 20'

X D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. # 6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:30A.M. Day: 27 Month: 9 2004

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO

CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND

OUTSIDE THE 2" CASING.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All X Part

TECHNICIAN

None

Operations Completed: Hour: 12:00P.M. Day: 29 Month: 9 2004

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 920'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT

SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS

TO 500'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE

8" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS

FILLED FROM SURFACE. 256 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (THIS WELL WAS ONCE PERMITTED UNDER E-4207.) (GPS NO. 39)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:



TECHNICIAN

RECEIVED
OCT 12 2004
KCC WICHITA

