

3 022655

15. 207. 19418-00 00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

## TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSAS Fee FundName & FEE FUND PLUGGING

Address \_\_\_\_\_

AB oil well ☒ Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 8:00A.M. Day: \_\_\_\_\_ 21 Month: 10 2004Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELT 1000' THAT HADBEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE ASMUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All \_\_\_\_\_ Part \_\_\_\_\_

TECHNICIAN

None

☒Operations Completed: Hour: 1:00P.M. Day: \_\_\_\_\_ 21 Month: 10 2004Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENTWAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSURFACE. THE <sup>1"</sup>~~3/4"~~ PIPE WAS REMOVED. 1" PIPE WAS WASHED INTO THE 2" AND 8" ANNULUSTO 600'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATEDFROM THE 8" SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENTWAS FILLED FROM SURFACE. 184 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO. 63 ) ( THIS WAS WELL NO. 24 ON THE LEASE MAP. )(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel  
TECHNICIAN

RECEIVED

NOV 04 2004

KCC WICHITA