

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20-502-80-00
LEASE NAME Elwood & EM Koehn EM
WELL NUMBER 1

KCC
BEM
11/30/04
RBBMS

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

1440 Ft. from South Line of Section
2260 Ft. from West Line of Section

LEASE OPERATOR American Energies Corporation SPOT LOCATION
ADDRESS 155 N Market, Suite 710 Section 35 Township 19 Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785 Date Well Completed 11/28/1978
Character of Well Previously Gas Date Plugging Commenced 11/16/04
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 11/19/04

KCC
BEM
11/30/04
RBBMS

The plugging proposal was approved on 11/19/04 (date)
by Mike Wilson (KCC District Agent's Name)
Is ACO-1 Filed? Previously If not, is well log attached?
Producing Formation(s) Mississippi Depth to Top 2884 Bottom T.D. 2990
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	128'	0'	8 5/8"	128'	None

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

11/16/04 - Pull rods and tubing, put in 100 gal. sand, 11/17/04 - run 4 sx cement at 2820', rip pipe at 2000'
11/18/04 - Rip pipe at 1500', pull 37 jts - push plug to 450', shut down, 11/19/04 - run 2" to 438', cemented with
35 sx - pulled to 250' - cemented to surface

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 N. Market, #710 City: Wichita State: KS Zip 67202
NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)

STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first
duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of
the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)


(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 3rd day of June, 2004

Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92



RECEIVED
NOV 24 2004
KCC WICHITA

[Handwritten signature]

Attn: miridy

American Energies Corp.
 P O Box 516, 136 N Main
 Canton, Ks. 67428
 (620) 628-4424

Doug Ward 620-654-3826
 Cell 620-654-7149

COMPANY
 ADDRESS
 LEASE

A f E

3042

11/16-11/19, 2004

ORDERED BY *Steve M*

Elwood Koehn

WELL NO. *1*

WORK STARTED *11-16* COMPLETED *11-19-04*

PULLED				RUN			
JTS.	FT.	DESCRIPTION	EQUIPMENT	JTS.	FT.	DESCRIPTION	
37		4 1/2 1478.30	Anchor				
	15	2"	Mud Anchor				
			Working Barrel				
	1'	2"	Seating Nipple				
94		2"	Tubing				
			Tubing Subs				
			Standing Valve				
			Traveling Valve				<i>None</i>
1 1/2	10	metal 6' gas	Pumps				
118		3/4	Rods				
			Rods				
			Rods				
		2'6'4' 3/4	Rod Subs				

SERVICES

Unit and Power Tools	Hours	Per Hour	Amount
<i>Frank's</i>	30	130/hr.	\$ 3,900.00
One hour road time			\$
Other Charges			\$
		(Sales Tax 6.3%)	\$ 245.70
		Total	\$ 4,145.70

Remarks: *Moved in at 11:00 AM on 11-16-04 pull rods & tubing put in 100 gal sand shut down at 5:30 PM*
Started at 8:00 AM on 11-17-04 run 4 sacks cement at 2820' rip pipe at 2000' wouldn't come ~~shut~~ shut down at 5:30 PM
Started at 8:00 AM on 11-18-04 rip pipe at 1500' pull 37 joints push plug to 450' shut down at 6:00 PM
Started at 8:00 AM on 11-19-04 run 2" to 438' cement with 35 sacks pulled to 250' cement to surface rigged down moved off at 12:00 PM

by _____

HESSTON CONCRETE INC.

www.hesstonconcrete.com

HESSTON CONCRETE, INC.

P.O. BOX 116
9105 N. EMMA CREEK
HESSTON, KS 67062

800-824-0067
620-327-4813

*Copy Minder -
Plugging File*

SAND GRAVEL ROCK

- Ready-Mixed Concrete
- Rentals on Ditch Witch®-Air Compressor w/Jackhammer
- Arxx® Building Systems Distributor (ICF Forms)
- NUDURA® Building Systems Distributor (ICF Forms)

CUSTOMER ID	P.O. NUMBER	TRUCK	DRIVER	DATE	TIME LOADED	TIME NEEDED	TICKET #
		18	KD	11-19-04			76852

SOLD TO American Energies	DELIVER TO Ridge / Ironhorse 1 1/2 E N into field	INSTRUCTIONS thru cattle guard
------------------------------	---	-----------------------------------

QUANTITY THIS LOAD	QUANTITY ORDERED	QUANTITY DELIVERED	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	EXTENDED PRICE
		910		KCC Well plug		137.00	1233.00
		AEC		Elwood Koehn #1			1370.00
				3042			
				Plugging Expense			

GENERAL TERMS AND CONDITIONS OF DELIVERY

EXTRA WATER ADDED: _____ GALLONS (by request of customer)

Forty-five (45) minutes free unloading time. In consideration of your making delivery back of the street curbline, I (customer) agree to be responsible for all damages done to sidewalks, grounds or otherwise. PERIODIC RATE OF 2% PER MONTH (24% ANNUAL RATE) WILL BE APPLIED TO PAST DUE ACCOUNTS.

Received the above in good condition except as noted.

Received By: *[Signature]*

SUB TOTAL	
TAX	
TOTAL	

THANK YOU