

3 022672

15.207.19459.0000

To:
STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041
NW,NE,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.
2275 feet from south section line
3700 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101
Operator: STATE OF KANSAS Fee Fund

Lease/Well# APT NO. 22
County WOODSON
Well Total Depth 1000' feet

Name & FEE FUND PLUGGINGProduction Pipe: 2" Size Feet 1000'

Address _____

Surface Casing: 8" Size Feet 20'AB oil well ☒ Gas Well _____ SWD Well/ Input Well _____ D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE Lic. # 6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 10:00A.M. Day: _____ 9 Month: 12 2004Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HAD
BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS
MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

RECEIVED
DEC 22 2004
KCC WICHITA

Plugging Proposal Received by: CLAYTON P. TITELPlugging attended by Agent: All ☒ Part _____ TECHNICIAN
None _____Operations Completed: Hour: 12:00P.M. Day: _____ 9 Month: 12 2004Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT
SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS
TO 450'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE
SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS
FILLED FROM SURFACE. 207 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO. 75) (THIS WELL WAS NO.22 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN