

3 022702

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER

15-207-19487-00-00
CONTROL NO. 20040041

NE,SW,SW 1/4

Sec/Twp/Rge S.34-T.26S.-R.16E.1026 feet from south section line4250 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Lease/Well#

APT NO. 11

Operator License #

101

County

WOODSONOperator: STATE OF KANSAS Fee FundWell Total Depth 1000'

feet

Name & FEE FUND PLUGGINGProduction Pipe: 2"Size Feet 1000'

Address

Surface Casing: 7"Size Feet 20'AB oil well X

Gas Well

SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at:

Hour: 9:00A.M.

Day:

15

Month:

3

2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name:

KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were:

THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HADBEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATEAS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE2" CASING.

RECEIVED

MAR 21 2005

KCC WICHITA

Plugging Proposal Received by:

CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent:

All

X

Part

None

Operations Completed: Hour:

12:00P.M.

Day:

15

Month:

3

2005

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENTWAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING ATSURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2"& 8" ANNULUSTO 525'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROMTHE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WASFILLED FROM SURFACE. 149 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO. 30) (THIS WELL WAS NO.11 ON THE LEASE MAP.)(If additional description is necessary, use BACK of this form.)

I

DID

observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

Bm