

3 022730

15-207-19519.00-00

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041

SE,NE,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

1587 feet from south section line

2912 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License #

101

Lease/Well# APT NO. 86

County WOODSON

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 1000' feet

Name & FEE FUND PLUGGING

Production Pipe: Size Feet

Address

Surface Casing: 10" Size Feet 20'

AB oil well X Gas Well SWD Well/ Input Well

D & A

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:00AM Day: 5 Month: 11 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 10" SURFACE CASING ONLY.

THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE

FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All Part

TECHNICIAN

None X

Operations Completed: Hour: 12:00PM Day: 5 Month: 11 2005

Actual Plugging Report: A 6" SWEDGE WAS RAN INTO THE WELL TO 200' WITHOUT

ENCOUNTERING AN OBSTRUCTION. THE SWEDGE WAS REMOVED. 1" PIPE WAS RAN
INTO THE WELL TO 425'. AT THAT DEPTH A SOLID OBSTRUCTION WAS ENCOUNTERED.CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE
SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS
FILLED FROM SURFAE. 175 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (GPS SESSION PT. NO. 86) (THIS WELL WAS NOT ILLUSTRATED ON THE LEASE MAP.

(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIANRECEIVED
MAY 18 2005
KCC WICHITA