15-207 -206/6-0000

3 022749 To: API NUMBER **CONTROL NO. 20050019** STATE CORPORATION COMMISSION **SE.NE.NE 1/4** Sec/Twp/Rge S.28-T.25S.-R.17E Wichita State Office Bldg. - PLUGGING SECTION 4601 feet from south section line 130 S. Market, Room 2078 210 feet from east section line Wichita, Kansas 67202 **TECHNICIAN'S PLUGGING REPORT** Lease/Well# **BENNETT A NO.9** Operator License # WOODSON County ALLEN Operator: STATE OF KANSAS Fee Fund Well Total Depth 800' feet Name & FEE FUND PLUGGING Production Pipe: 2" Size Feet 750' Address Surface Casing: 8" Size Feet 20' AB oil well X Gas Well SWD Well/ Input Well D & A Other well as hereinafter indicated: Plugging Contractor: K-W WELL OIL SERVICE, INC. Lic.# 3097 Address: 1500 S.W. ARROWHEAD ROAD, CHANUTE, KANSAS 66604-4027 Company to plug at: Hour: 1:00P.M. Day: 17 Month: 6 2005 Plugging proposal received from: CLAYTON P. TITEL 620-432-2300 KANSAS CORPORATION COMMISSION Phone: Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 750' THAT HAD BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCUALATED AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE 2" CASING. Plugging Proposal Received by: CLAYTON P. TITEL **TECHNICIAN** Plugging attended by Agent: ΑII Part None Operations Completed: Hour: 4:00P.M. Dav: 17 Month: 2005 6 Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 700'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS TO 500', CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. 83 SACKS OF CEMENT WERE PUMPED INTO THIS WELL. Remarks: (GPS SESSION PT. NO. 9. THIS WELL WAS NOT ILLUSTRATED ON THE LEASE MAP.) (If additional description is necessary, use BACK of this form.) I DID observe this plugging. Clayton F. S. TECHNICIAN Signed:

RECEIVED JUN 2 7 2005 KCC WICHITA