

3 022743

15-207.19534.000

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078

Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041

SE,SE,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.

537 feet from south section line

3212 feet from east section line

## TECHNICIAN'S PLUGGING REPORT

Operator License # 101Operator: STATE OF KANSAS FeeFundName & FEE FUND PLUGGING

Address \_\_\_\_\_

AB oil well X Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_ D & A \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE Lic. # 6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00AM Day: \_\_\_\_\_ 6 Month: 7 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL WAS NOT VISIBLE AT SURFACE. THE PLUGGING PROPOSAL WAS  
TO DRILL OUT AS MUCH OF THE WELL AS POSSIBLE AND TO CIRCULATE AS MUCH OF  
THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITELPlugging attended by Agent: All X Part \_\_\_\_\_ TECHNICIAN  
None \_\_\_\_\_Operations Completed: Hour: 11:00AM Day: \_\_\_\_\_ 6 Month: 7 2005Actual Plugging Report: THE WELL WAS DRILLED OUT TO 200'. AT THAT DEPTHIRON WAS ENCOUNTERED. 1" PIPE WAS RAN INTO THE WELL TO 200'. CEMENT WASPUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE WELL AT SURFACE.THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED. FROM SURFACE. 45 SACKSOF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO. 87 ) ( THIS WELL WAS NOT ILLUSTRATED ON THE LEASE MAP. )

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:

RECEIVED

JUN 15 2005 *Ben*

KCC WICHITA

*Clayton P. Titel*  
TECHNICIAN*Ben*