

3 022753

15-207.19542 0000

To: STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER CONTROL NO. 20040041
SW,NE,SW 1/4 Sec/Twp/Rge S.34-T.26S.-R16E.
1493 feet from south section line
3647 feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101
Operator: STATE OF KANSAS Fee Fund

Lease/Well# APT NO. W-38
County WOODSON

Name & FEE FUND PLUGGING

Well Total Depth 1000' feet

Address _____

Production Pipe: 2" Size Feet 1000'

Surface Casing: 10" Size Feet 20'

AB oil well X Gas Well _____ SWD Well/ Input Well _____ D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE Lic. # 6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: _____ 28 Month: 6 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 2" INSIDE 10" SURFACE CASING. THE
2" CASING MAY HAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING
PROPOSAL WAS TO PERFORATE THE 2" CASING SEVERAL TIMES AND TO CIRCULATE
AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All _____ Part _____ TECHNICIAN
None X

Operations Completed: Hour: 11:00A.M. Day: _____ 28 Month: 6 2005

Actual Plugging Report: THE 2" CASING WAS PERFORATED AT 500' AND WAS
PERFORATED AT 200'. 1" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENT WAS
PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT
SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.
30 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: (THIS WELL WAS GPS NO.52) (THIS WELL WAS NO. W-38 ON THE LEASE MAP.)
(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed:

Clayton P. Titel
TECHNICIAN

RECEIVED
JUL 05 2005
KCC WICHITA

Bu