FORM CP-1

STATE OF KANSAS STATE CORPORATION COMMISSION CONSERVATION DIVISION 200 Colorado Derby Building Wichita, Kansas 67202

Rev. 6/4/84

Rev. 6/4/84

September 23, 1985

WELL PLUGGING APPLICATION FORM (File One Copy)

API NUMBER 15-179-20,844-	of this well)	
(This must be listed; if no API# was issued,	•	
LEASE OPERATOR D. R. Lauck Oil Company, Inc.		
ADDRESS 221 S. Broadway, Suite 400, Wichita, Kan		
LEASE (FARM) Reed Parker WELL NO. 1 WE	LL LOCATION C E/2 W/2 SE COUNTY Sheridan	
SEC. 9 TWP. 6S RGE. 29W (E)OF (W) TOTAL D	EPTH 4230' PLUG BACK TD	
Check One:		
OIL WELL D & A _X _ SWD O	or INJ WELL DOCKET NO	
SURFACE CASING SIZE 8-5/8" SET AT 293		
CASING SIZESET AT	CEMENTED WITH SACKS	
PERFORATED AT		
CONDITION OF WELL: GOOD POOR CA	ASING LEAK JUNK IN HOLE	
OPERATOR'S SUGGESTED METHOD OF PLUGGING THIS WELL		
OPERATOR S SUGGESTED FILTHON OF THE CONTROL OF THE		
(If additional space is no	eeded use back of form)	
IS WELL LOG ATTACHED TO THIS APPLICATION AS REQUIR	RED? Yes IS ACO-1 FILED? Yes	
DATE AND HOUR PLUGGING IS DESIRED TO BEGIN September 3, 1985		
PLUGGING OF THIS WELL WILL BE DONE IN ACCORDANCE REGULATIONS OF THE STATE CORPORATION COMMISSION.		
NAME OF COMPANY REPRESENTATIVE AUTHORIZED TO BE I	N CHARGE OF PLUGGING OPERATIONS:	
Doyle D. Folkerts	PHONE # (316) 793-7713	
ADDRESS 815 Morton, Great Bend, Kansa 67530		
PLUCGING CONTRACTOR Allied Cementing Co.	LICENSE NO.	
ADDRESS Box 31, Russell, KS 67665	PHONE # (913)483-2627	
PAYMENT WILL BE GUARANTEED BY OPERATOR OR AGENT	SIGNED: out fullity	
	John D. Knightley	
	DATE: September 23, 1985	

15-179-20844-00-00

D. R. Lauck Oil Company, Inc. 221 S. Broadway, Suite 400 Wichita, Kansas 67202

Reed Parker #1 C E/2 W/2 SE Sec. 9-6S-29W Sheridan County, Kansas

Contractor: D. R. Lauck Oil Company, Inc. 221 S. Broadway, Suite 400 Wichita, Kansas 67202

Commenced: August 27, 1985 Completed: September 3, 1985

Drillers Log

Clay & Sand Shale Shale & Sandstone	215 2030 2265
Shale	2578
Anhydrite	2616
Shale	3560
Shale & Lime	3805
Lime & Shale	3955
Lime	4012
Lime & Shale	4030
Lime	4230 RTD

Casing: 293' 8-5/8" cemented with 185 sacks 60-40 Pozmix Cement, 2% Gel, 3% Calcium Chloride.

Rech 89