15 207.19548-0000

3 022767

	API NUMBER	CONTROL NO. 20050048-039		
STATE CORPORATION COMMISSION	NE,SW,NW 1/4	Sec/Twp/Rge	S.34-T.26SR.1	6E.
Wichita State Office Bldg PLUGGING SECTION	N3709	_ feet from so	uth section line	,
130 S. Market, Room 2078 Wichita, Kansas 67202	4062	e feet from ea	st section line	
TECHNICIAN'S PLUGGING REPORT	Lease/Well#	MARTIN NO	D.3	
Operator License # 101	County	WOODSON		
Operator: STATE OF KANSAS Fee Fund	Well Total Depth	1000'	feet	
Name & FEE FUND PLUGGING	Production Pipe:		_Size Feet	
Address	Surface Casing:	10"	Size Feet 20'	
AB oil well X Gas Well SW	D Well/ Input Well		_D&A	
Other well as hereinafter indicated:				
Plugging Contractor: SPLANE PULLING AND R	OUSTABOUT SERVICE		Lic. #	6372
Address: BOX 386, RR4, CHANUTE, KANSAS	66720			
Company to plug at: Hour: 9:00A.M. Day	/: 26	Month:	7	2005
Plugging proposal received from: CLAYTON P. T	TITEL	******		
Company Name: KANSAS CORPORATION	COMMISSION	Phone:	620-432-2300	
Were: VISIBLE AT SURFACE ON THIS WEL	L WAS 10" SURFACE C	ASING ONL	Y. A	
5" SWEDGE WAS RAN INTO THE 10" TO 200' W	VITHOUT ENCOUNTERI	NG AN OBS	TRUCTION.	
THE PLUGGING PROPOSAL WAS TO CIRCULA	ATE AS MUCH OF THE V	VELL AS PO	SSIBLE	
FULL OF CEMENT.				
Plugging Propo	sal Received by:	CLAYTON F	P. TITEL	
Plugging attended by Agent: All	Part		TECHNICIAN None X	
Operations Completed: Hour: 12:00P.M. Day	<i>y</i> : <u>26</u>	Month:	7	2005
Actual Plugging Report: 1" PIPE WAS F	RAN INTO THE 10" SURF	FACE CASIN	G TO	
275'. AT THAT DEPTH A SOLID OBSTRUCTION	WAS ENCOUNTERED.	CEMENT W	AS	
PUMPED INTO THE 1" PIPE UNTIL CEMENT CI	RCULATED FROM THE	SURFACE C	ASING	
AT SURFACE. THE 1" PIPE WAS REMOVED. DI	SPLACEMENT WAS FIL	LED FROM S	SURFACE.	
115 SACKS OF CEMENT WERE PUMPED INTO	THIS WELL.			
	W	****		
Remarks: (GPS SESSION PT. NO. 03) (THIS V (If additional description is necess		RATED ON	THE LEASE MAP.)
		RATED ON	THE LEASE MAP.)
(If additional description is necess		Clayton	THE LEASE MAP.)

KCC WICHITA